A B S T R A C T

Sl.No	Taluk	No.of Tanks	Atchkat in Hectares	Remarks
1	Madikeri	57	516.13	
2	Somwarpet	330	4083.56	
3	Virajpet	293	5224.00	
	Dist; Total:-	**680**	**9823.69**	

STATISTICAL DETAILS OF MINOR IRRIGATION WORKS AS ON 12.01.2009(M.I.TANKS)

Taluk : MADIKERI

Sl. No	Name of Village	Name of M.I.Tanks	Catchment area(in		Water spread Area (Hects)	Live capactity (Mcft)	BUND DETAILS						Waste weir details		Lenght of Irrigation					Registered Atchkat(Hectres)			Total	Remarks
			Independent	Interspted			Top Width (Mtrs)	Front slope	Rear slope	Free board (Mrs)	Max height of bund (Mtrs)	Length of the bund (Mtr)	Type	Discharging capacity (cusecs)	CBC	RBC	Proposed utilisation (Mcft)	Year of construction	Cost (Rs.in lakhs)	Garden	Wet	Semi dry		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	Gali beedu	Ammanakere	0.03	.--	0.44	1.80	1.25	1.5:.1	1:.1	0.45	0.60	50	No waste weir	.--	.--	.--	1.10	Notknown	.do	.--	4.80	.--	4.80	Cauvery basin
2	.do	Chappadi kere	0.05	.--	0.30	2.13	1.50	1.5:.1	1:.1	0.40	0.65	35	.do	.--	.--	.--	2.10	.do	.do	.--	7.60	.--	7.60	.do.
3	Hoddur	Paladala thumbalara kere	0.67	.--	0.87	2.20	1.25	1.5;.1	1.5;.1	0.50	0.45	40	.do	.--	.--	.--	1.95	.do	.do	.--	5.20	.--	5.20	.do.
4	.do	Muthappadevara kere	0.02	.--	0.08	2.40	1.20	1.5:.1	1.5:.1	0.50	0.45	40	.do	.--	.--	.--	2.00	.do	.do	.--	4.80	.--	4.80	.do.
5	Kattemadu	Kere	0.03	.--	0.02	2.20	1.20	1.5:.1	1.5:.1	0.50	0.30	40	.do	.--	.--	.--	1.10	.do	.do	.--	5.60	.--	5.60	.do.
6	Kantur	Kere	0.08	.--	0.02	2.70	1.80	1.5;.1	1.5:.1	1.50	1.40	55	.do	.--	.--	.--	2.30	.do	.do	.--	5.60	.--	5.60	.do.
7	Kattemadu	Uru kere	0.05	.--	0.02	2.20	1.50	1.5;.1	1.5:.1	1.50	1.40	40	.do	.--	.--	.--	1.10	.do	.do	.--	7.20	.--	7.20	.do.
8	Kantur	Aiyappadevarakere	0.03	.--	0.04	6.60	1.75	1.5:.1	1:.1	1.75	0.40	60	.do	.--	.--	.--	5.75	.do	.do	.--	17.20	.--	17.20	.do.
9	.do	Bhagavathi Devara kere	0.04	.--	0.03	2.40	1.20	1.5:.1	1:.1	1.20	0.45	50	.do	.--	.--	.--	2.20	.do	.do	.--	4.80	;--	4.80	.do.
10	Kiggalu	Kasthru bana kere	0.03	.--	0.06	1.80	1.15	1.5;.1	1.5:.1	1.40	0.45	40	.do	.--	.--	.--	1.45	.do	.do	.--	6.80	.--	6.80	.do.
11	Kattemadu	Urukere	0.40	.--	0.94	5.50	1.50	1.5:.1	1.5;.1	1.30	0.45	60	Nowaste weir	.--	.--	.--	7.25	.do	.do	.--	14.00	.--	14.00	.do.
12	.do	Urukere	0.30	.--	0.08	1.80	1.20	1.5:.1	1.5:.1	1.40	0.45	50	.do	.--	.--	.--	1.40	.do	.do	.--	4.80	.--	4.80	.do.
13	.do	Iyyappadevarakere	0.12	.--	0.09	2.78	1.95	1.5;.1	1.5:.1	1.20	0.45	80	.do	.--	.--	.--	2.50	.do	.do	.--	18.00	.--	18.00	.do.
14	.do	Kere	0.18	.--	0.25	3.40	1.65	1.5;.1	1.5;.1	1.30	0.45	42	.do	.--	.--	.--	2.80	.do	.do	.--	8.00	.--	8.00	.do.
15	Gali beedu	Ammanakere	0.1	.--	0.15	5.60	2.00	1.5:.1	1.5:.1	0.90	0.45	40	.do	.--	.--	.--	4.75	.do	.do	.--	9.60	.--	9.60	.do.
16	Hebbettageri	kere	0.12	.--	0.06	2.40	1.75	1.5:.1	1.5:.1	1.20	0.45	60	Sloping apron	.--	.--	.--	2.20	.do	.do	.--	5.60	.--	5.60	.do.
17	Ibnivala vadi	kere	0.6	.--	0.24	2.12	1.25	1.5:.1	1:.1	0.45	0.38	40	Nowaste weir	.--	.--	.--	1.75	.do	.do	.--	8.10	.--	8.10	.do.
18	Kadaga dal	Kere	0.08	.--	0.20	1.17	4.00	1.5:.1	1:.1	0.40	0.40	100	.do	.--	.--	.--	1.00	.do	.do	.--	8.10	.--	8.10	.do.
19	do	Kollur kere	0.20	.--	0.38	2.53	1.50	1.5:.1	1:.1	0.45	0.45	50	.do	.--	.--	.--	2.00	.do	.do	.--	12.15	.--	12.15	.do.
20	Katte madu	Sodlurkattemadukere	0.08	.--	0.20	2.20	2.20	1.5;.1	1:.1	0.90	0.40	35	Clearover fall	.--	.--	.--	1.75	.do	.do	.--	9.60	.--	9.60	.do.
21	.do	.do	0.04	.--	0.18	10.12	1.75	1.5;.1	1:.1	1.30	0.70	40	.do	.--	.--	.--	9.50	.do	.do	.--	13.20	.--	13.20	.do.
22	.do	.do	0.13	.--	0.20	3.20	2.00	1.5:.1	1.5:.1	0.60	0.60	50	.do	.--	.--	..--	2.90	.do	.do	.--	6.40	.--	6.40	.do.
23	.do	.do	0.76	.--	0.25	6.12	3.00	1.5:.1	1.5:.1	1.75	0.45	55	.do	.--	.--	.--	5.80	.do	.do	.--	11.60	.--	11.60	.do.
24	.do	.do	0.12	.--	0.85	4.40	2.50	1.5:.1	1.5;.1	0.90	0.50	50	.No wasteweir	.--	.--	.--	4.00	.do	.do	.--	8.90	.--	8.90	.do.
25	.do	.do	0.02	.--	0.02	2.00	2.00	1.5:.1	1.5:.1	0.75	0.40	55	.do	.--	.--	.--	2.00	.do	.do	.--	14.90	.--	14.90	.do.
26	Ikola	Kere	0.13	.--	0.05	2.00	1.90	1.5:.1	1.5:.1	0.90	0.45	60	.--	.--	.--	.--	1.78	.do	.do	.--	4.40	.--	4.40	.do.

27	Hakathur	Devarakere	0.25	.--	0.02	4.20	2.75	1.5:.1	1.5:.1	0.75	0.50	45	.do	.--	.--	.--	3.85	1977	0.17	.--	8.70	.--	8.70	.do.
28	Kantur	Kere	0.12	.--	0.04	2.30	2.30`	2:.1	1.5:.1	0.90	0.48	50	Nowast e weir	.--	.--	.--	2.00	Not known	.--	.--	8.60	.--	8.60	.do.
29	Mutharmudi	Kere	0.13	.--	0.20	2.50	1.50	1.5:.1	1.5:.1	0.45	0.45	60	.do	.--	.--	.--	3.00	.do	.--	.--	10.80	.--	10.80	.do.
30	Biligeri	Kere	0.04	.--	0.06	3.40	2.60	1.5:.1	1.5:.1	0.85	0.55	55	.do	.--	.--	.--	3.00	.do	.--	.--	15.70	.--	15.70	.do.
31	Arvothoklur	Kerre	0.13	.--	0.08	2.40	2.25	1.5:.1	1.5:.1	0.90	0.60	90	.do	.--	.--	..--	2.10	1974	0.47	.--	8.10	.--	8.10	.do.
32	Kadiyathur	Kere	0.4	.--	0.15	2.50	2.00	1.5:.1	1.5:.1	0.70	0.50	60	.do	.--	.--	.--	2.20	Not known	.--	.--	4.40	.--	4.40	.do.
33	.do	Urukere	0.01	.--	0.06	3.00	2.20	2;.1	1.5;.1	0.95	0.45	65	.do	.--	.--	.--	2.50	do	.--	.--	4.00	.--	4.00	.do.
34	.do	Matadakere	0.28	.--	0.20	2.70	2.50	2;.1	1.5:.1	1.80	0.48	55	Clearov er fall	.0--	.--	.--	2.20	.do	.--	.--	10.00	.--	10.00	.do.
35	.do	Urubaginakere	0.12	.--	0.08	2.40	2.20	1.5;.1	1.5:.1	0.95	0.45	48	Nowast e weir	.--	.--	.--	2.10	.do	.--	.--	7.60	.--	7.60	.do.
36	.do	.do	0.13	--	0.18	2.30	2.60	1.5;.1	1.5:.1	0.95	0.75	60	.do	.--	.--	.--	2.30	.do	.--	.--	6.40	.--	6.40	.do.
37	.do	.do	0.20	.--	0.15	2.80	2.60	2;.1	1.5;1	1.20	0.50	70	.do	.--	.--	.--	2.30	.do	.do	.--	8.80	.--	8.80	.do.
38	Bettageri	Kere	0.08	.--	0.05	2.40	2.70	2;.1	1.5;1	0.80	0.65	55	.do	.--	.--	.--	3.00	.--	.--	.--	5.10	.--	7.20	.do.
39	.do	.do	0.1	.--	0.80	2.70	2.30	1.5:.1	1.5;1	1.30	0.65	63	.do	.--	.--	.--	2.30	.--	.--	.--	7.20	.--	7.20	.do.
40	Kuyyanadu	Kere	0.04	.--	0.16	3.20	2.75	2:.1	1.5;1	0.90	0.65	62	Nowast e weir	.do	.--	.--	2.80	.--	.--	.--	7.60	.--	7.60	.do.
41	Made	Kere	0.08	.--	0.04	1.40	4.00	1.5;.1	1.5;1	1.00	0.60			.--	.--	.--	1.00	Notk nown	.--	.--	14.40	.--	14.50	.do.
42	Peroor	Kere	0.01	.--	0.09	0.01	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	17.40	.--	17.40	.do.
43	Badaga	Kere	0.30	.--	0.14	11.50	3.00	2:.1	1.5:.1	0.80	0.75	60	Nowast e weir	.--	.--	.--	4.00	.--	.--	.--	13.20	.--	13.20	.do.
44	Singathur	Balana kere	0.14	.--	0.15	2.00	2.80	1.5;.1	1.5:.1	0.75	0.50	30	.do	.--	.--	.--	2.60	.--	.--	.--	8.8-	.--	8.80	.do.
45	Kadaga dal	Kere	0.05	.--	0.13	2.20	2.75	2;.1	1.5:.1	0.70	0.40	45	.do	.--	.--	.--	2.40	.--	.--	.--	4.40	.--	4.40	.do.
46	.do	.do	0.12	.--	0.16	2.50	2.75	2:P.1	1.5:.1	0.30	0.80		.do	.--	.--	.--	2.30	.--	.--	.--	6.00	.--	6.00	.do.
47	Karada	Kere	0.05	.--	0.09	0.01	2.10	1.5:.1	1:.1				.do	.--	.--	.--		.--	.--	.--	8.01	.--	8.01	.do.
48	Arapattu	Biligerikere	0.01	.--	0.42	0.01	2.10	1.5:.1	1:.1	.--	1.50	.--	.--								8.10	.--	8.10	.do.
49	Nariyandada	Kere	0.01	.--	0.08	0.01	2.10	1.5:.1	1:.1	.--	1.50	.--	.--	.--	.--			1972-73	0.15	.--	12.10	.--	12.10	.do.
50	Kokeri	Urakere	0.02	.--	0.05	0.05	0.14	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
51	Kunjila	Devarakere	0.12	.--	0.05	1.98	3.60	2:.1	1.5:.1	0.90	1.20	.--	4.2	.--	.--	.--	.--	.--	0.28	.--	5.60	.--	13.77	.do.
52	Kiran dadu	Bhagavathi Devara kere	0.01	.--	0.06	0.25	1.80	2:.1	1.5:.1	0.70	.--	.--	.--	.--	.--	.--	.--	1976	0.08	.--	12.10	.--	12.10	.do.
53	Kiggalu	.do	0.03	.--	0.08	1.80	1.15	1.5:.1	1.5:.1	1.40	0.45	.--	.--	.--	.--	.--	1.45	do	.--	.--	6.80	.--	6.80	.do.
54	Bavali	Paisarikere	0.03	.--	0.09	0.86	1.60	2:.1	1.5:.1	0.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10.	.--	12.10	.do.
55	Kunjila geri	.do	0.1	.--	0.16	0.02	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8,60	.--	8.60	.do.
56	.do	Bhagavathi Devara kere	0.01	.--	0.10	0.11	1.80	2:.1	1.5:.1	.--	2,.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
57	.do	Bhadrakali devara kere	0.08	.--	0.08	1.80	2.10	2:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.00	.--	8.00	.do.
																					476.26	.--	516.13	

STATISTICAL DETAILS OF MINOR IRRIGATION WORKS AS ON 12.01.2009(M.I.TANKS)

Taluk : SOMWARPET

Sl. No	Name of Village	Name of M.I.Tanks	Catchment area(in		Water spread Area (Hects)	Live capactity (Mcft)	BUND DETAILS						Waste wir details		Lenght of Irrigation					Registered Atchkat(Hectres)			Total	Remarks	
			Independent	Interspted			Top Width (Mtrs)	Front slope	Rear slope	Free board (Mrs)	Max height of bund (Mtrs)	Length of the bund (Mtr)	Type	Discharging capacity (cusecs)	CBC	RBC	Proposed utilisation (Mcft)	Year of construction	Cost (Rs.in lakhs)	Garden	Wet	Semi dry			
1	**2**	**3**	**4**	**5**	**6**	**7**	**8**	**9**	**10**	**11**	**12**	**13**	**14**	**15**	**16**	**17**	**18**	**19**	**20**	**21**	**22**	**23**	**24**	**25**	
1	Heroor	Jodukere	0.06	Nil	0.54	2.10	1.50	1.5:1	1.5:1	0.45	2.50	50	No waste weir	.--	Nil	Nil	1.90	Not known very old tank	Not Known	Nil	6.00	.--	6.00	.--	
2	.do.	Jodukere	0.05	Nil	0.60	2.20	1.50	1.5:2	.1:1	0.60	2.30	80	Sloping apron	.--	Nil	Nil	2.00	Not known very old tank	Not Known	Nil	6.00	.--	6.00	.--	
3	.do.	Heroor kere	0.10	Nil	0.80	3.00	1.75	1.5:1	.1:1	0.40	2.00	110	Sloping apron	.--	Nil	.--	2.70	Not known very old tank	Not Known	Nil	8.00	.--	8.00	.--	
4	.do.	Kere	0.04	Nil	0.54	2.20	1.40	1.5:1	.1:1	0.45	2.30	80	.-do.-	.--	.--	.--	2.00	.-do.-	.-do.-	Nil	6.00	.--	6.00	.--	
5	Malur	Kere	0.08	Nil	0.95	3.50	1.20	1.5:1	.1:1	0.40	2.50	120	.-do.-	.--	Nil	.--	3.00	.-do.-	.-do.-	Nil	8.00	.--	8.00	.--	
6	.do.	Jodukere	0.07	Nil	0.85	3.25	1.30	1.5:1	.1:1	0.45	2.50	90	.-do.-	.--	Nil	.--	2.90	.-do.-	.-do.-	Nil	8.00	.--	8.00	.--	
7	Kudre	Kudrekere	0.07	Nil	0.85	3.25	1.30	1.5:1	.1:1	0.45	2.50	120	.-do.-	.--	Nil	.--	3.20	.-do.-	.-do.-	Nil	8.00	.--	8.00	.--	
8	Malur	Hosakere or Sombere settykere	.--	.--	.--	.--	.--	.--	.--	.--	Details not available					.--	.--	.--	.--	.--	.--	.--	.--	.--	
9	Hosakote	Thaware kere	0.08	Nil	1.60	2.50	1.50	1.5:1	1.5:1	0.90	4.00	180	.-do.-	.--	.--	.--	2.00	.--	.--	.--	8.00	.--	8.00	.--	
10	Hosakote	Mahalingappanakere	0.10	Nil	1.54	3.00	1.20	1.5:1	1.5:1	0.60	3.00	200	.-do.-	.--	.--	.--	2.50	.--	.--	.--	6.00	.--	6.00	.--	
11	Andagove	Kere	0.12	Nil	0.04	2.00	4.00	1.5:1	1.5:1	Nil	1.50	40	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
12	.do.	Urukere	0.10	Nil	0.60	2.00	1.20	1.5:1	1.5:1	0.60	3.00	120	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	5.60	.--	5.60	.--	
13	Uluguli	Pomere kere	0.80	Nil	0.05	3.00	1.20	1.5:1	1.5:1	0.30	0.60	100	.-do.-	.--	.--	.--	2.50	.-do.-	.-do.-	.--	6.00	.--	6.00	.--	
14	Garagandur	Nagarally kere	0.10	Nil	0.65	3.00	1.20	1.5:1	.1:1	0.30	0.90	80	.-do.-	.--	.--	.--	2.00	.-do.-	.-do.-	.--	6.00	.--	6.00	.--	
15	.do.	Chondikere	0.08	Nil	0.08	2.80	1.00	1.5:1	.1:1	0.40	4.00	80	.-do.-	.--	.--	.--	2.00	.-do.-	.-do.-	.--	6.00	.--	6.00	.--	
16	Nakur	Chappadi kere	0.06	Nil	0.70	2.00	1.00	1.5:1	.1:1	0.40	2.00	80	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.40	.--	4.40	.--	
17	.do.	Naknur kere	0.05	Nil	0.60	2.30	1.00	1.5:1	.1:1	0.50	3.00	60	.-do.-	.--	.--	.--	5.60	.-do.-	.-do.-	.--	5.60	.--	5.60	.--	
18	Kodagar alli	Thaware kere	0.04	Nil	0.40	2.00	1.50	1.5:1	.1:1	0.30	2.00	50	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.50	.--	4.50	.--	
19	Hosakote	Kuluvadi kere	0.04	Nil	0.40	2.00	1.50	1.5:1	.1:1	0.40	2.00	80	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.50	.--	4.50	.--	
20	.do.	Dermekere	0.05	Nil	0.60	2.50	1.50	1.5:1	.1:1	0.60	2.50	120	.-do.-	.--	.--	.--	2.00	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
21	.do.	Kere	0.06	Nil	0.80	2.50	1.50	1.5:1	.1:1	0.50	3.00	80	.-do.-	.--	.--	.--	2.00	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
22	.do.	Devikere	0.05	Nil	0.80	1.70	1.20	.1:1	.1:1	0.60	3.00	120	.-do.-	.--	.--	.--	1.40	.-do.-	.-do.-	.--	4.00	.--	4.00	.--	
23	.do.	Giddanahadlu kere	0.04	Nil	0.80	2.00	1.20	.1:1	.1:1	0.50	3.00	130	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
24	.do.	Kere (Kacha kere)	0.08	Nil	0.80	2.00	1.00	1.5:1	.1:1	0.40	3.20	140	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
25	.do.	Kere(kattekere)	0.08	Nil	0.80	2.00	1.00	1.5:1	.1:1	0.40	3.20	140	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
26	Garagandur	Thaware kere	0.10	Nil	0.50	3.75	1.30	1.5:1	.1:1	0.45	2.30	85	Sloping apron	.--	.--	.--	0.10	.-do.-	.-do.-	.--	10.00	.--	10.00	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
27	Kumbur	Bominiyanekere	0.08	Nil	0.45	2.20	1.40	1.5:1	.1:1	0.45	2.00	90	No waste weir	.--	.--	.--	2.00	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
28	Andagove	Hirekere	0.80	Nil	0.80	3.00	1.20	1.5:1	.1:1	0.50	2.50	140	.-do.-	.--	.--	.--	2.30	.-do.-	.-do.-	.--	7.20	.--	7.20	.--	
29	.do.	Kollekere	0.10	Nil	1.20	3.20	1.00	1.5:1	.1:1	0.40	3.00	170	.-do.-	.--	.--	.--	2.70	.-do.-	.-do.-	.--	8.00	.--	8.00	.--	
30	.do.	Chennappanakere	0.06	Nil	0.80	2.00	1.00	1.5:1	.1:1	0.30	2.00	100	.-do.-	.--	.--	.--	1.80	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
31	Abhyath mangla	Abhyath mangala Tank	0.20	Nil	2.00	4.25	2.00	1.5:1	.1:1	0.60	2.30	120	Sloping apron	.--	.--	.--	3.75	.-do.-	.-do.-	.--	12.00	.--	12.00	.--	
32	Kudluechettalli	kere	0.10	Nil	0.90	2.50	1.50	.1:1	.1:1	0.60	2.00	100	No waste weir	.--	.--	.--	1.50	.-do.-	.-do.-	.--	6.00	.--	6.00	.--	
33	Valnur Thyagathur	Kere	0.05	Nil	0.70	2.00	1.00	1.5:1	.1:1	0.50	2.00	120	.-do.-	.--	.--	.--	1.50	.-do.-	.-do.-	.--	4.80	.--	4.80	.--	
34	.do.	Kere	0.08	Nil	1.20	3.50	1.50	1.5:1	.1:1	0.60	2.50	100	.-do.-	.--	.--	.--	2.75	.-do.-	.-do.-	.--	7.50	.--	7.50	.--	
35	Bollur	Kere	0.08	Nil	0.50	3.50	1.30	1.5:1	.1:1	0.45	4.00	105	Sloping apron	.--	.--	.--	3.00	.-do.-	.-do.-	.--	8.00	.--	8.00	.--	
36	Nanjarayapatna	Kere	0.15	Nil	1.75	3.75	1.75	1.5:1	.1:1	0.50	2.20	110	No waste weir	.--	.--	.--	3.25	.-do.-	.-do.-	.--	10.00	.--	10.00	.--	
37	.do.	Kere	0.10	Nil	1.20	3.20	1.75	1.5:1	.1:1	0.45	2.50	95	Sloping apron	.--	.--	.--	2.90	.-do.-	.-do.-	.--	8.00	.--	8.00	.--	
38	Madapatna	Kere	0.20	Nil	4.00	8.00	1.50	1.5:1	.1:1	0.45	6.00	140	.-do.-	.--	.--	.--	8.00	.-do.-	.-do.-	.--	20.00	.--	20.00	.--	
39	.do.	Kere	0.07	Nil	0.45	2.20	1.30	1.5:1	.1:1	0.45	2.00	80	.-do.-	.--	.--	.--	2.00	.-do.-	.-do.-	.--	6.40	.--	6.40	.--	
40	Sidigalale	Moligenakere	0.55	.--	1.20	3.80	1.20	1.5:1	.1:1	.--	3.00	120	.-do.-	.--	.--	.--	3.80	Notavailable	.-do.-	Nil	12.15	.--	12.15	.--	
41	.do.	Huluguna kere	0.70	.--	1.60	2.60	1.00	.1:1	1.5:1	.--	3.00	200	.--	.--	.--	.--	2.60	.-do.-	.--	.--	10.12	.--	10.12	.--	
42	Thoyalli	Kere	0.72	.--	3.10	3.75	1.00	1.5:1	.1:1	.--	4.00	105	.--	.--	.--	.--	3.75	.-do.-	.--	.--	10.12	.--	10.12	.--	
43	Dundalli	Kere	0.21	.--	0.52	2.00	1.00	1.5:1	.1:1	.--	3.10	60	.--	.--	.--	.--	2.00	.-do.-	.--	.--	10.12.	.--	10.12	.--	
44	Kajur	Kere	0.42	.--	0.80	4.20	1,00	1.:1	1.:1	.--	3.00	120	.--	.--	.--	.--	4.20	.-do.-	.--	.--	8.10	.--	8.10	.--	
45	Hemmane	Hallada kere	0.25	.--	0.05	3.80	1.40	2:.1	1.5:1	1.60	5.00	150	Sloping apron	.--	.--	.--	3.80	.-do.-	.--	.--	10.12	.--	10.12	.--	
46	Chikkatholur	Kere								Details are not available															
47	Shettiganahall	Kere	0.75	.--	5.44	3.25	1.20	1.5:1	1.:1	0.20	5.00	150	.-do.-	.--	.--	.--	3.25	.-do.-	.--	.--	10.12	.--	10.12	.--	
48	Appashettalli	Gowrigudde	2.43	.--	3.20	4.50	1.80	2.:2	1.5:1	0.20	5.00	120	.-do.-	.--	.--	.--	4.50	.-do.-	.--	.--	8.10	.--	8.10	.--	
49	Shettiganahall	Hottakere	0.45	.--	0.58	1.32	1.30	2.:1	1.:1	0.30	0.20	5	.-do.-	.--	.--	.--	.--	.-do.-	.--	.--	13.45	.--	13.45	.--	
50	Hemmane	Devarakere	1.10	.--	3.20	2.80	1.00	1.5:1	1.:1	.--	3.00	135`	.-do.-	.--	.--	.--	28.00	.-do.-	.--	.--	4.86	.--	4.86	.--	
51	.do.	Urubagilu kere	0.65	.--	0.75	3.00	1.80	2.:1	1.5:1	1.20	7.00	110	.-do.-	.--	.--	.--	3.00	.-do.-	.--	.--	10.12	.--	10.12	.--	
52	Gopala pura	Basava devarakere	0.21	.--	0.75	1.60	1.00	1.5:1	1.:1	.--	3.00	150	.--	.--	.--	.--	1.60	.-do.-	.--	.--	6.07	.--	6.07	.--	
53	.do.	Doddakere	0.32	.--	0.80	5.53	1.20	1.5:1	1.:1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	22.40	.--	22.40	.--	
54	Masagodu	Kere	0.83	.--	0.72	2.37	1.20	1.5:1	1.5:1	0.20	0.80	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	24.97	.--	24.97	.--	
55	Chowdenahall	Nagayanakere	0.77	.--	0.32	.--	1.50	1.5:1	2:.1	0.50	4.50	125	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.15	.--	12.15	.--	
56	.do.	Keremukkikere	0.51	.--	0.23	.--	2.00	1.5:1	2:.1	0.75	2.00	75	.--	.--	.--	.--	.--	.-do.-	.--	.--	6.50	.--	6.50	.--	
57	Gangavara	Hosakere	0.6	.--	0.60	2.60	1.00	1.5:1	1:.1	.--	3.00	105	.--	.--	.--	.--	2.60	.-do.-	.--	.--	6.07	.--	6.07	.--	
58	.do.	Sathekere	0.19	.--	.k76	3.16	1.00	2:.1	1.5:1	0.30	4.00	115	Sloping apron	.--	.--	.--	3.10	.-do.-	.--	.--	4.86	.--	4.86	.--	
59	Appashettalli	Havammanakere	0.8	.--	2.10	3.20	1.50	1.5:1	1:.1	0.60	7.00	220	.-do.-	133.33	.--	.--	3.20	.-do.-	.--	.--	12.15	.--	12.15	.--	
60	Odeyanapura	Gowrikere	0.38	.--	0.91	3.90	1.00	1:.1	1:.1	.--	3.00	110	.--	.--	.--	.--	3.90	.-do.-	.--	.--	8.10	.--	8.10	.--	
61	Gangavara	Nammakere	0.35	.--	0.85	2.20	1.00	1:.1	1:.1	.--	2.50	90	.--	.--	.--	.--	2.20	.-do.-	.--	.--	8.10	.--	8.10	.--	
62	Kysaravalli	Chikkekere	0.3	.--	0.60	1.80	1.50	1:.1	1:.1	.--	5.00	130	.--	.--	.--	.--	189.00	.-do.-	.--	.--	20.25	.--	20.25	.--	
63	Mensa	Kumbakere	0.89	.--	0.81	3.20	1.80	2:.1	1.5:1	0.20	0.90	.--	.--	20.00	.--	.--	3.20	.-do.-	.--	.--	32.40	.--	32.40	.--	
64	Shettadahalli	Belagere	0.98	.--	2.18	3.63	1.00	1.5:1	1.5:1	0.30	2.50	350	.--	.--.	.--	.--	3.63	.-do.-	.--	.--	10.12	.--	10.12	.--	
65	.do.	Gowrikere	0.6	.--	2.00	2.80	1.00	1:.1	1:.1	0.60	2.80	100	Natural	.--	.--	.--	2.80	.-do.-	.--	.--	10.00	.--	10.00	.--	
66	Sidigalale	Belakere	0.55	.--	1.80	3.50	1.00	1:.1	1:.1	.--	3.00	500	.--	.--	.--	.--	3.50	.-do.-	.--	.--	20.25	.--	20.25	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
67	Kyathanalli	Mattada kere	0.20	.--	4.05	5.00	1.80	2:.1	1.5:1	1.22	7.00	100	Sloping apron	353.48	.--	.--	5.00	.-do.-	.--	.--	12.15	.--	12.15	.--	
68	.do.	Sidikere	0.11	.--	0.18	0.42	1.00	1:.1	1:.1	.--	2.00	60	.--	.--	.--	.--	0.42	.-do.-	.--	.--	12.15	.--	12.15	.--	
69	Nidtha	Thaware kere	0.25	0.25	.--	.--	1.20	1:.1	1.5:1	1.20	4.70	70	Sloping apron	5.90	100.00	.--	.--	1972	.--	.--	24.00	.--	24.00	.--	
70	.do.	Kunchikattekere	.--	.--	.--	.--	1.80	2:.1	1.5:1	0.90	2.75	330	.--	23.50	Feild to field	.--	.--	1970	.--	.--	12.00	.--	12.00	.--	
71	Doddahalli	Doddalli tank	0.6	.--	1.80	2.50	1.00	1.5:1	1.5:1	0.60	3.00	600	Natural	.--	.--	.--	2.50	.--	.--	.--	16/00	.--	16.00	.--	
72	Alur	Kerelsukere	0.92	0.20	.--	.--	2.00	2:.1	1.5:1	0.90	3.20	270	Jump	23.90	Feild to field	.--	.--	.--	.--	.--	8.00	.--	8.00	.--	
73	Kanthebasava nahalli	Paisarikere	1	.--	1.20	.--	1.00	1:.1	1:.1	1.00	1.50	.--	Natural	.--	.--	.--	.--	.--	.--	.--	7.00	.--	7.00	.--	
74	Gonimarur	Boppanakatte tank	1.5	.--	1.50	4.00	1.60	2:.1	1.5:1	1.20	2.10	.--	.--	5.00	.--	.--	.--	1975	0.35	.--	20.00	.--	20.00	.--	
75	Ganagur	Kopattikere	0.5	.--	0.50	.--	1.00	1.5:1	1.5:1	0.60	1.00	.--	Natural	.--	.--	.--	.--	.--	.--	.--	18.00	.--	18.00	.--	
76	Banavara	Banavara tank	0.30	.--	2.01	2.50	1.80	2:.1	1.5:1	0.60	3.60	320	Surplus Water	1.2	0.80	.--	.--	1981	0.98	.--	16.20	.--	16.20	.--	
77	Nerugalale	Mattadakere	0.5	.--	0.75	.--	1.50	2:.1	1.5:1	0.20	2.10	.--	Natural	.--	.--	.--	.--	.--	.--	.--	18.00	.--	18.00	.--	
78	Yadunde	Yadunde Kere	0.06	.--	1.00	3.50	1.60	2:.1	1.5:1	1.30	2.10	.--	.--	8.00	.--	.--	.--	1978	0.32	.--	17.00	.--	17.00	.--	
79	Yadunde	kere	0.8	.--	0.75	.--	1.00	1.5:1	1.5:1	0.60	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	7.00	.--	7.00	.--	
80	Bhuvangala	Kere	0.05	.--	1.00	.--	1.20	1.5:1	1:.1	1.00	3.00	60	.--	.--	.--.	.--	.--	.--	.--	.--	7.96	.--	7.96	.--	
81	Unjiganalli	Hosakere	1.00	.--	0.50	.--	1.50	2:.1	1.5:1	1.00	1.80	Nil	Natural	.--	.--	.--	.--	.--	.--	.--	10.00	.--	10.00	.--	
82	Unjiganalli	Tank	0.50	1.30	0.70	.--	2.40	1.5:1	1.5:1	0.60	1.50	.--	Natural	.--	.--	.--	.--	.--	.--	.--	16.00	.--	16.00	.--	
83	.do.	Paisari Tank	0.80	1.30	0.30	.--	1.50	1.5:1	1.5:1	0.50	1.50	.--	Natural	.--	.--	.--	.--	.--	.--	.--	12.00	.--	12.00	.--	
84	Mullur	Kere	.--	.--.-	.--	1.80	2.00	1.5:1	1:.1	.--	2.50	320	.--	.--	.--	.--	.--	.--	.--	.--	12.00	.--	12.00	.--	
85	.do.	Mogayakere	.--	.--	1.50	.--	3.00	2:.1	2:.1	0.75	3.20	`250	Sloping apron	Noweir	Feild to field	.--	.--	.--	.--	.--	20.00	.--	20.00	.--	
86	.do.	Hoyinakere	.--	.--	1.50	.--	2.00	2:.1	2:.1	1.20	3.40	75	.--	2.00	.--	0.30	.--	1970	.--	.--	30.00	.--	30.00	.--	
87	.do.	Jodukere	.--	.--	2.00	.--	2.60	2:.1	2:.1	1.20	4.60	385	Sloping apron	13.90	Feild to field	.--	.--	1970	.--	.--	40.00	.--	40.00	.--	
88	.do.	Kere	.--	.--	1.20	.--	1.20	1:.1	1.5:1	.--	3.00	200	.--	.--	.--	.--	.--	.--	.--	.--	15.00	.--	15.00	.--	
89	Kargodu	Puthikere	.--.--	.--	0.80	.--	3.00	2:.1	1.5:1	W.W	3.50	103	.--	.--	.--	.--	.--	.--	.--	.--	20.00	.--	20.00	.--	
90	Nandigunda	Mavinamaradakere	0.78	.--	3.50	.--	3.00	2:.1	1.5:1	0.90	0.90	.--	.--	4.50	.--	.--	.--	.--	.--	.--	12.00	.--	12.00	.--	
91	Yadehalli	Kere	0.31	.--	2.81	2.20	1.00	1.5:1	1.5:1	.--	4.00	120	.--	.--	.--	.--	2.20	.--	.--	.--	6.07	.--	6.07	.--	
92	Hosalli	Doddakdevarakere	0.31	.--	2.20	1.80	1.00	1.5:1	1.5:1	.--	3.00	125	.--	.--	.--	.--	1.80	.--	.--	.--	8.10	.--	8.10	.--	
93	.do.	Ahikattekere	0.50	.--	1.30	1.00	1.00	2:.1	1.5:1	.--	4.00	155	.--	.--	.--	.--	.--	.--	.--	.--	6.07	.--	6.07	.--	
94	.do.	Thimmarayanakere	0.48	.--	0.90	1.60	1.50	1:.1	1:.1	.--	1.50	140	.--	.--	.--	.--	1.60	Not available	.--	.--	18.20	.--	18.20	.--	
95	.do.	Hunsekattekere	0.30	.--	0.88	1.20	1.50	1.5:1	1.5:1	.--	1.00	135	.--	.--	.--	.--	1.20	.do.-	.--	.--	8.10	.--	8.10	.--	
96	Hosagutti	Thotadakere	0.45	.--	0.77	1.80	1.50	1.5:1	1.5:1	0.30	2.00	320	Sloping apron 22M	191.94	.--	.--	1.80	.do.-	.--	.--	8.10	.--	8.10	.--	
97	.do.	Kenchakattekere	0.67	,--	0.90	2.20	1.50	1.5:1	1.5:1	0.60	4.00	220	Sloping apron 14M	5.67	.--	.--	2.20	.do.-	.--	.--	6.07	.--	6.07	.--	
98	.do.	Kundekere	0.85	.--	1.20	1.95	1.50	1.5:1	1.5:1	0.60	2.00	150	Sloping apron 10M	246.91	.--	.--	1.95	.do.-	.--	.--	8.10	.--	8.10	.--	
99	Ramenahalli	kere	0.21	.--	0.55	0.75	1.00	1.5:1	1.5:1	.--	3.00	70	.--	.--	.--	.--	0.75	.do.-	.--	.--	14.17	.--	14.17	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
100	Malambi	Belagere	0.15	.--	3.00	.--	1.60	2:.1	1.5:1	1.20	1.00	400	Mesonery B.C	.--	.--	.--	.--	.--	.--	.--	17.69	.--	17.69	.--	
101	Kanivebasava nahalli	Thaware kere	0.20	.--	3.00	.--	1.60	2:.1	1.5:1	1.20	5.00	150	.--	.--	.--	.--	.--	.--	.--	.--	14.70	.--	14.70	.--	
102	Basavanalli	Kattadakere	0.62	.--	0.83	1.40	1.00	1.5:1	1.5:1	.--	3.00	105	.--	.--	.--	.--	1.40	.do.-	.--	.--	16.20	.--	16.20	.--	
103	Hunsekattehal li	Suntikere	0.73	.--	0.85	1.30	3.00	2:.1	1:.1	.--	5.00	135	.--	.--	.--	.--	1.35	Not available	.--	.--	8.10	.--	8.10	.--	
104	Hunsekattehal	Devikere	0.66	.--	0.53	0.95	1.00	2:.1	1.5:1	.--	4.00	85	.--	.--	.--	.--	0.95	.-do.-	.--	.--	6.07	.--	6.07	.--	
105	Heggala	Hosakere	1.54	.--	0.20	.--	1.00	1.5:1	1:.1	0.75	2.00	120	.--	.--	.--	.--	.--	.--	.--	.--	8.00	.--	8.00	.--	
106	Kundally	Kere	0.60	.--	0.22	.--	1.50	1.5:1	1:.1	0.50	0.50	30	.--	.--	.--	.--	.--	.--	.--	.--	8.00	.--	8.00	.--	
107	Mensa	Nagayyanakere	0.36	.--	0.75	1.80	2.00	2:.1	1.5:1	.--	4.00	120	.--	.--	.--	.--	1.80	.--	.--	.--	12.15	.--	12.15	.--	
108	Chenna pura	Tank	0.77	.--	0.80	.--	6 .00	1.5:1	1:.1	0.75	2.00	130	.--	.--	.--	.--	.--	.--	.--	.--	10.00	.--	10.00	.--	
109	Herekere	Doddakere tank	0.52	.--	0.40	.--	1.25	1.5:1	2:.1	1.75	3.00	135	.--	.--	.--	.--	.--	.--	.--	.--	16.00	.--	16.00	.--	
110	.do.	Hosavanakere	0.65	.--	0.24	.--	2.50	1.5:1	2:.1	0.50	2.00	120	.--	.--	.--	.--	.--	.--	.--	.--	8.00	.--	8.00	.--	
111	Dodda malthe	Honnammanakere	0.42	.--	1.28	.--	5.00	2:.1	1:.1	1.20	1.20	4	.--	4.60	.--	.--	.--	.--	0.12	.--	6.50	.--	6.50	.--	
112	.do.	Belagere	0.47	.--	2.20	.--	4.00	2:.1	1:.1	0.90	0.90	.--	.--	3.60	.--	.--	.--	.--	.--	.--	6.00	.--	6.00	.--	
113	Hosalli	Urubagilu kere						Submerged under Hemavathy Reservoir																	
114	Sulimalthe	Hottakere							Very Small Tank																
115	Doddahanako du	Agasarakere	0.52	.--	3.20	.--	4.00	2:.1	1:.1	.--	3.00	.--	.--	.--	.--	.--	.--	1.62	0.22	.--	12.00	.--	12.00	.--	
116	Gejjehanakod	Hosakere	0.78	.--	3.50	.--	.--	2:.1	1:.1	.--	0.90	.--	.--	.--	.--	.--	.--	1.60	0.21	.--	12.00	.--	12.00	.--	
117	.do.	Urubagilu kere	0.78	.--	3.20	.--	4.00	2:.1	1.5:.1	.--	1.12	.--	.--	22.00	.--	.--	.--	1.50	0.20	.--	10.00	.--	10.-00	.--	
118	Kugur	Kugur tank	.--	.--	4.10	.--	6.00	2:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	1.60	2.25	.--	14.00	.--	14.00	.--	
119	.do.	Hottakere	.--	.--	3.45	.--	2.00	2:.1	1.5:.1	0.20	0.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.00	.--	12.00	.--	
120	Sunti	Kasikere	2.59	.--	5.00	.--	3.00	2:.1	1.5:.1	0.90	0.90	.--	.--	6.00	.--	.--		.--	.--	.--	20.00	.--	20.00	.--	
121	Chowdlu	Anekere	0.01	.--	0.60	.--	1.50	1:.1	1:.1	1.00	1.80	.--	Natural	.--	.--	.--	.--	.--	.--	.--	8.00	.--	8.00	.--	
122	Kibbetta	Gramadevarakere	5.40	.--	3.50	.--	4.00	2:.1	1.5:.1	.--	0.20	.--	.--	5.40	.--	.--	.--	.--	.--	.--	8.00	.--	8.00	.--	
123	.do.	Hosakere	0.65	.--	3.20	.--	4.00	2:.1	1:.1	.--	0.90	.--	.--	0.30	.--	.--	.--	.--	.--	.--	14.00	.--	14.00	.--	
124	Haraga	Urubagilu kere	0.62	.--	3.40	.--	3.00	2:.1	1:.1	0.90	0.90	.--	.--	3.60	.--	.--	.--	.--	.--	.--	12.00	.--	12.00	.--	
125	Shanthalli	Urubagilu kere	1.50	.--	1.50	.--	2.00	2:.1	1.5:.1	0.75	5.00	125	.--	.--	.--	.--	.--	.--	.--	.--	12.00	.--	12.00	.--	
126	.do.	Urubagilu kere	0.50	1.00	0.50	.--	1.20	1:.1	1:.1	0.60	1.00	.--	Natural	.--	.--	.--	.--	.--	.--	.--	6.00	.--	6.00	.--	
127	Avaredalu	Urubagilu paisari kere	0.70	.--	0.30	1.66	1.80	2:.1	1.5:.1	0.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	6.69	.--	6.69	.--	
128	Hulukodu	urubagilukere	0.29	.--	0.58	7.16	1.20	1.5:.1	1.5:.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	28.98	.--	28.98	.--	
129	Hosalli	Manchinakattekere	0.50	.--	1.30	1.00	1.00	2:.1	1.5:.1	.--	4.00	135	.--	.--	.--	.--	.--	.--	.--	.--	0.07	.--	0.07	.--	
130	.do.	Bestikere						Submerged under Hemavathy Reservoir																	
131	Kujageri	Kere	0.41	.--	0.58	2.43	1.80	2:.1	1:.1	0.30	0.60	.--	.--	0.50	.--	.--	.--	.--	.--	.--	18.81	.--	18.81	.--	
132	Hosalli	Gangettikere						Submerged under Hemavathy Reservoir																	
133	Hampapura	Sheetekere	0.40	.--	0.55	2.00	1.50	2:.1	1.5:.1	.--	3.00	130	.--	.--	.--	.--	2.00	Notavailabl e	.--	.--	0.10	.--	0.10	.--	
134	Ankanalli	Kuddanekere	0.93	.--	1.20	1.60	1.80	2:.1	1.5:.1	0.50	5.00	110	Slopint apron	.--	.--	.--	1.64	.-do.-	.--	.--	8.10	.--	8.10	.--	
135	Hampapura	Kere	0.20	.--	0.45	0.65	1.00	1.5:.1	1:.1	.--	3.00	100	.--	.--	.--	.--	0.65	.-do.-	.--	.--	8.10	.--	8.10	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
136	Ankanalli	Devarakere	0.66	.--	2.80	6.29	1.80	2:.1	1.5:.1	0.50	10.00	300	.--	1086.00	640	.--	6.29	.-do.-	.--	.--	25.11	.--	25.11	.--	
137	Kirikodli	Devaragudikere	0.48	.--	0.68	3.75	1.00	1.5:.1	1:.1	.--	4.00	85	.--	.--	.--	.--	3.75	.-do.-	.--	.--	8.26	.--	8.26	.--	
138	.do.	Kere	0.87	.--	0.89	8.64	1.20	1.5:.1	1:.1	.--	3.00	75	.--	.--	.--	.--	8.84	.-do.-	.--	.--	10.12	.--	10.12	.--	
139	Doddakodli	Kudlur tank	0.37	.--	0.90	2.70	1.20	2:.1	1.5:.1	0.50	10.00	250	.--	207.00	.--	.--	2.70	.-do.-	.--	.--	12.15	.--	12.15	.--	
140	.do.	Jabekodi tank	0.38	.--	0.81	0.92	1.20	1:.1	1:.1	0.80	1.00	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	9.36	.--	9.36	.--	
141	.do.	Kenchakattekere	0.23	.--	2.12	4.14	1.80	2:.1	1.5:.1	.--	10.00	175	.--	.--	.--	.--	4.14	.-do.-	.--	.--	14.17	.--	14.17	.--	
142	.do.	Mogailukere	0.18	.--	0.44	1.26	1.20	2:.1	1.5:.1	.--	4.00	300	.--	.--	.--	.--	1.25	.-do.-	.--	.--	6.07	.--	6.07	.--	
143	.do.	Basavadevarakere	0.45	.--	1.00	2.70	1.20	1:.1	1:.1	0.50	1.00	.--	.--	0.50	.--	.--	.--	.-do.-	.--	.--	11.55	.--	11.55	.--	
144	Kallaly	Seegadikatte tank	0.28	.--	0.50	1.85	1.20	1.5:.1	1:.1	.--	2.50	100	.--	.--	.--	.--	0.60	.-do.-	.--	.--	8.10	.--	8.10	.--	
145	.do.	Jodurappanakere	0.18	.--	0.45	0.60	1.20	1.5:.1	1:.1	.--	3.00	125	.--	.--	.--	.--	0.72	.-do.-	.--	.--	8.10	.--	8.10	.--	
146	.do.	Mattadakere	0.30	.--	0.35	0.76	1.20	1.5:.1	1:.1	.--	4.00	60	.--	.--	.--	.--	0.70	.-do.-	.--	.--	4.86	.--	4.86	.--	
147	Madre	Paisarikere	0.18	.--	3.80	1.20	1.00	1.5:.1	1:.1	.--	3.00	75	.--	.--	.--	.--	1.20	.-do.-	.--	.--	6.07	.--	6.07	.--	
148	Nandigunda	Kere	0.51	.--	0.40	7.06	8.00	2:.1	2:.1	0.75	2.00	100	.--	.--	.--	.--	.--	.-do.-	.--	.--	5.00	.--	5.00	.--	
149	Kirikodli	Doddakere	0.38	.--	0.65	2.84	1.80	2:.1	2:.1	0.30	0.90	.--		8.00	.--	.--	.--	.-do.-	.--	.--	18.63	.--	18.63	.--	
150	.do.	Indiparvathammana kere	0.22	.--	0.40	1.80	1.20	1.5:.1	1:.1	0.30	0.60	.--	.--	7.60	.--	.--	.--	.-do.-	.--	.--	18.14	.--	18.14	.--	
151	.do.	Mattadakere	0.54	.--	0.67	2.80	1.00	1:.1	1:.1	.--	3.00	210	.--	.--	.--	.--	2.80	.-do.-	.--	.--	8.10	.--	8.10	.--	
152	Kirganalli	Kenchakattekere	0.22	.--	0.36	1.50	1.20	1.5:.1	1.5:.1	.--	3.00	200	.--	.--	.--	.--	.--	.-do.-	.--	.--	10.00	.--	10.00	.--	
153	Urugutti	Doddakere	0.12	.--	0.21	0.58	1.50	1.5:.1	1:.1	.--	4.50	350	.--	.--	.--	.--	0.58	.-do.-	.--	.--	6.07	.--	6.07	.--	
154	Kasur	Mattekere	0.15	.--	0.10	0.40	1.50	1.5:.1	1:.1	.--	5.00	200	.--	.--	.--	.--	0.58	.-do.-	.--	.--	10.10	.--	10.10	.--	
155	.do.	Kengettekere	.k26	.--	0.42	1.02	1.80	2:.1	1:.1	0.30	0.90	.--	.--	6.00	.--	.--	.--	.-do.-	.--	.--	9.52	.--	9.52	.--	
156	.do.	Urubagilukere	0.32	.--	0.58	3.04	.--	.--	.--	.--	.--	.--	.--	5.00	.--	.--	.--	.-do.-	.--	.--	12.55	.--	12.55	.--	
157	Balagunda	Urubagilu tank	0.62	.--	3.50	.--	5.00	2:.1	1.5:.1	0.75	3.00	90	.--	.--	.--	.--	.--	.-do.-	.--	.--	20.00	.--	20.00	.--	
158	.do.	Temple tank	0.32	.--	0.50	2.90	.--	1.5:.1	1:.1	0.75	3.00	75	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.00	.--	12.00	..--	
159	Nagarur	Gowrammanakere	.--	.--	2.00	.--	3.00	2:.1	1:.1	0.12	.--	.--	.--	5.40	.--	.--	.--	.-do.-	.--	.--	6.00	.--	6.00	.--	
160	.do.	Gowrammanakere	0.23	.--	3.20	.--	1.50	2:.1	1.5:1	0.75	4.00	65	.--	5.40	.--	.--	.--	.-do.-	.--	.--	6.00	.--	6.-00	.--	
161	.do.	Gowrammanatank	0.45	.--	3.50	.--	1.50	2:.1	1.5:.1	0.75	1.50	60	.--	6.20	.--	.--	.--	.-do.-	.--	.--	7.20	.--	7.20	.--	
162	Hanagallu	Hangal tank	0.13	.--	4.00	.--	3.00	2:.1	1:.1	0.90	0.90	.--	.--	4.50	.;--	.--	.--	.-do.-	.--	.--	15.40	..--	15.40	.--	
163	Kusubur	Nigana tank	0.64	.--	3.80	.--	1.50	2:.1	1.5:.1	.--	0.90	62	.--	4.80	.--	.--	.--	.-do.-	.--	.--	16.00	.--	16.00	.--	
164	Kirgandur	Eshwaradevarakere	0.57	.--	3.20	.--	3.00	2:.1	1:.1	0.75	0.75	75	.--	3.60	.--	.--	.--	.-do.-	.--	.--	9.30	.--	9.30	.--	
165	.do.	Mahadevarakere	0.50	.--	3.30	.--	1.50	2:.1	1.5:.1	0.60	1.50	70	.--	.--	.--	.--	.--	.-do.-	.--	.--	10.00	.--	10.00	.--	
166	Kalkandur	Tank	0.50	.--	0.45	.--	9.70	2:.1	1:.1	0.75	2.50	53	.--	.--	.--	.--	.--	.-do.-	.--	.--	10.20	.--	10.20	.--	
167	.do.	Tank	0.02	.--	0.50	.--	3.00	2:.1	1.5:.1	0.50	1.75	47	.--	.--	.--	.--	.--	.-do.-	.--	.--	14.20	.--	14.20	.--	
168	.do.	Tank	0.10	.--	0.60	.--	2.00	1.5:.1	1:.1	0.50	2.00	21	.--	.--	.--	.--	.--	.-do.-	.--	.--	10.20	.--	10.20	.--	
169	Hosabeedu	Tank	0.24	.--	0.80	.--	4.50	2.5:.1	1.5:.1	0.50	2.00	50	.--	.--	.--	.--	.--	.-do.-	.--	.--	14.00	.--	14.00	.--	
170	.do.	Tank	0.2	.--	0.45	.--	4.00	2:.1	1.5:.1	0.50	2.00	35	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.00	.--	12.00	.--	
171	Chikkanayaka nahalli	Arekatte tank	0.18	.--	0.81	.--	4.00	2:.1	1.5:.1	1.50	4.50	225	Cloear over fall type	20.00	.--	.--	.--	.do.-	.--	.--	8.10	.--	8.10	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
172	Kallur	Gowrikattetank	.--	.--	1.50	.--	4.00	.--	.--	.--	4.00	.--	.--	.--	.--	.--	.--	1973	.--	.--	12.54	.--	12.54	.--	
173	Andanipura	Doddakere	0.22	.--	1.00	.--	6.00	2:.1	1.5:.1	1.00	8.00	540	Cloear over fall type	.--	.--	.--	.--	Not available	.--	.--	10.12	.--	10.12	.--	
174	Chikkathur	Gowdanakere	0.4	.--	0.90	.---	6.00	2:.1	1.5:.1	1.00	4.00	100	.--	.--	.--	.--	.--	.-do.-	.--	.--	10.12	.--	10.12	.--	
175	Janardhanalli	Doddakere	0.15	.--	0.55	0.70	1.00	1:.1	1:.1	.--	3.00	210	.--	.--	.--	.--	3.00	.-do.-	.--	.--	16.20	.--	16.20	.--	
176	Huluganalli	Kere	0.12	.--	0.30	0.30	0.75	1:.1	1:.1	.--	3.00	180	.--	.--	.--	.--	.--	.-do.-	.--	.--	7.20	.--	7.20	.--	
177	Kagadalli	kere	0.45	.--	0.26	3.20	1.20	1:.1	1:.1	0.30	0.60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	8.50	.--	8.50	.--	
178	Agali	Ghandegowdanakere	0.55	.--	0.85	1.20	0.60	1:.1	1:.1	.--	2.50	150	.--	.--	.--	.--	.--	.-do.-	.--	.--	8.10	.--	8.10	.--	
179	.do.	Paisarikere	0.48	.--	0.20	1.36	1.20	1.5:.1	1:.1	0.40	1.20	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	5.59	.--	5.59	.--	
180	.do.	Dalavaikere	0.51	.--	3.88	10.00	1.80	2:.1	1:.1	0.30	10.00	150	Slope apron	292.00	.--	.--	10.00	.-do.-	.--	.--	8.10	.--	8.10	.--	
181	Manuganalli	Kere	0.31	.--	0.22	0.63	1.20	1:.1	1:.1	0.30	0.90	.--	.--	9.00	.--	.--	.--	.-do.-	.--	.--	6.37	.--	6.37	.--	
182	Neerugunda	Kallukore	0.35	.--	0.35	0.85	1.20	2.1	1:.1	1.00	6.00	300	Sloping apron	148.17	.--	.--	0.85	.-do.-	.--	.--	10.12	.--	10.12	.--	
183	.do.	Anekere	.k36	.--	0.87	1.93	1.30	1:.1	1:.1	0.30	0.60	.--.	.--	.--	.--	.--	.--	.-do.-	.--	.--	19.55	.--	19.55	.--	
184	.do.	Bhagawathi kere	0.95	.--	0.35	0.80	1.20	1:.1	1:.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	28.30	.--	28.30	.--	
185	Hippugalale	Nirinabaginakere	0.55	.--	0.56	1.80	1.00	1:.1	1:.1	.--	3.00	60	.--	.--	.--	.--	1.80	.-do.-	.--	.--	16.20	.--	16.20	.--	
186	Neerugunda	Bangattikere	0.43	.--	0.40	0.85	1.20	2:.1	1.5:.1	0.30	56.00	.--	.--	.--.--	.--		.--	.-do.-	.--	.--	12.15	.--	12.15	.--	
187	Hippugalale	Neerinabaginakere	0.42	.--	0.30	0.70	1.20	2:.1	1.5:.1	0.30	.--	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	16.20	.--	16.20	.--	
188	.do.	Urubagagilukere	0.42	.--	0.77	5.00	1.20	2:.1	1.5:.1	0.30	0.50	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	21.18	.--	21.18	.--	
189	Kattepura	Boorakattekere	0.65	.--	0.88	1.45	1.20	2:.1	1.5:.1	0.90	4.00	250	Sloping apron	123.45	.--	.--	1.45	.-do.-	.--	.--	10.12	.--	10.12	.--	
190	.do.	Gavikere	0.37	.--	0.37	0.66	1.00	1.5:.1	1:.1	.--	3.00	65	.--	.--	.--	.--	0.66	.-do.-	.--	.--	10.12	.--	10.12	.--	
191	.do.	Gowrikattekere	0.45	.--	0.58	0.85	1.20	1.5:.1	1:.1	.--	3.00	90	.--	.--	.--	.--	0.85	.-do.-	.--	.--	12.15	.--	12.15	.--	
192	Haragalli	Chennakattekere	0.30	.--	0.40	0.85	1.20	1:.1	1:.1	.--	3.00	80	.--	.--	.--	.--	.--	.do.-	.--	.--	10.12	.--	10.12	.--	
193	Basavanathur	Nagakere	0.62	.--	0.85	1.95	1.20	1:.1	1:.1	.--	3.00	250	.--	.--	.--	.--	1.95	.-do.-	.--	.--	8.10	.--	8.10	.--	
194	Niluvagilu	Kere	0.19	.--	0.36	0.54	1.20	1:.1	1.5:.1	10.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	5.50	.--	5.50	.--	
195	.do.	Kere	0.30	.--	0.58	1.18	1.20	1:.1	1:.1	0.30	0.90	.--	12.00	.--	.--	.--	.--	.-do.-	.--	.--	11.95	.--	11.95	.--	
196	.do.	Kere	0.28	.--	0.38	0.82	1.20	1:.1	1:.1	0.30	0.90	.--	9.00	.--	.--	.--	.--	.-do.-	.--	.--	8.29	.--	8.29	.--	
197	.do.	kere	0.28	.--	0.52	0.93	1.80	2:.1	1:.1	0.30	1.00	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	9.47	.--	9.47	.--	
198	Mudravalli	Kere	0.47	.--	0.78	3.68	1.80	2.1	1:.1	0.30	0.90	.--	22.00	.--	.--	.--	.--	.-do.-	.--	.--	36.72	.--	36.72	.--	
199	Bembalur	Kalyanakattekere	0.77	.--	0.63	5.00	1.20	1.1	1:.1	0.30	0.90	.--	2.00	.--	.--	.--	.--	.-do.-	.--	.--	18.06	.--	18.06	.--	
200	Madehosalli	Kattegowdana kere	0.15	.--	2.00	.--	1.50	1:.1	1:.1	.--	3.00	50	.--	.--	.--	.--	.--	.do.-	.--	.--	7.00	.--	7.00	.--	
201	Siddalingapur	Balegowdanakere	0.25	.--	0.21	.--	5.00	2P.1	1:.1	.--	3.00	75	.--	.--	.--	.--	.--	.do.-	.--	.--	12.50	.--	10.12	.--	
																				Cauvery river basin					
202	Marur	Marurtank	0.2	.--	0.90	.--	5.00	2:.1	1:.1	0.50	5.00	225	Cloear over fall type	9.70	.--	.--	.--	.do.-	.--	.--	10.12	.--	10.12		
203	.do.	Akkikatte tank	0.25	.--	0.90	.--	5.00	2:.1	1:.1	0.50	5.00	75	.--	.--	.--	.--	.--	.-do.-	.--	.--	.--	.--	.--	.--	
204	Hoskote	kere(Daswalkere)	0.4	.--	0.70	.--	1.20	2:.1	1:.1	0.50	3.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	
205	Shirangala	Tharakatte tank	.--	.--	7.05	.--	6.00	2:.1	1:.1	.--	5.00	.--	.--	.--	.--	0.35	.--	.-do.-	.--	.--	10.58	.--	10.58	.--	
206	Naivadikere	Kere	0.2	.--	0.70	.--	1.20	2:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	4.80	.--	4.80	.--	
207	Yadehosalli	Doddakere	0.3	.--	0.80	.--	1.30	2:.1	1:.1	.--	.--	.--.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	6.00	.--	6.00	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
208	Hosakadu	Siddappandammanakere	0.25	.--	0.50	.--	1.00	2:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	10.00	.--	10.00	.--	
209	Bollur	New tank at Bollur	0.3	.--	0.50	.--	0.90	2:.1	1:.1	.--	.--	.--	.--.--	.--	.--	.--	.--	.-do.-	.--	.--	31.50	.--	31.50	.--	
210	Gudugalale	Kere	0.47	.--	0.90	2.90	1.50	1.5:.1	1:.1	.--	2.50	.--	.--	.--	.--	.--	1.20	.-do.-	.--	.--	9.72	.--	9.72	.--	
211	Hulse	Kere	1.9	.--	2.25	3.00	1.00	1:.1	1:.1	0.50	4.00	290`	Slop apron	121.00	.--	.--	3.00	.-do.-	.--	.--	14.17	.--	14.17	.--	
212	Channapura	Kere	0.45	.--	1.85	2.94	1.20	1:.1	1:.1	0.50	1.00	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	13.05	.--	13.05	.--	
213	Doddabilaha	Badakanakattekere	0.65	.--	0.70	2.80	1:.1	1:.1	.--	3.00	.--	105	.--	.--	.--	.--	2.80	.-do.-	.--	.--	12.15	.--	12.15	.--	
214	.do.	urudiyakakere	0.55	.--	0.81	1.90	1:.1	1:.1	.--	2.00	.--	70	.--	.----	.--	.--	1.80	.-do.-	.--	.--	14.17	.--	14.17	.--	
215	Kyathe	Kere	1.28	.--	2.43	7.00	1.20	1:.1	1:.1	0.50	6.00	175	.--	121.00	.--	.--	14.00	.-do.-	.--	.--	28.38	.--	28.38	.--	
216	Ichalapura	Urubagilakere	0.38	.--	0.58	3.30	1.20	2:.1	1:.1	0.30	0.60	.--	7.65	.--	.--	.--	.--	.-do.-	.--	.--	7.97	.--	7.97	.--	
217	Kirikodli	Hindipurvathanakere	0.22	.--	0.40	1.80	1.20	1:.1	1:.1	0.30	0.50	.--	7.60	.--	.--	.--	.--	.-do.-	.--	.--	8.14	.--	8.14	.--	
218	Agali	Gantegowdanakere	0.55	.--	0.85	1.20	0.60	1:.1	1:.1	.--	2.50	150	.--	.--	.--	.--	.--	.-do.-	.--	.--	8.10	.--	8.10	.--	
219	Tolur	Hantekere	0.16	.--	0.45	1.20	1.20	1:.1	1:.1	.--	3.00	105	.--	.--	.--	.--	1.20	.-do.-	.--	.--	12.15	.--	12.15	.--	
220	.do.	Uramundinakere	0.28	.--	0.28	0.28	1.20	2:.1	1.5:.1	0.30	0.60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.15	.--	12.15	.--	
221	Neerugunda	Mahakere	0.58	.--	.k62	0.81	1.81	2:.1	1:.1	0.50	5.00	225	Sloping apron	135.80	.--	.--	0.81	.-do.-	.--	.--	16.20	.--	16.20	.--	
222	Neerugunda	Bastikere	0.65	.--	0.48	1.42	1.80	1:.1	1:.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	14.39	.--	14.39	.--	
223	Sampigedalu	Kere	0.64	.--	0.41	2.60	1.80	1:.1	1:.1	0.30	0.90	.-	1.30	.--	.--	.--	.--	.-do.-	.--	.--	15.65	.--	15.65	.--	
224	Hosapura	Kere	0.48	.--	0.65	2.00	5.00	1:.1	1:.1	0.60	5.00	165	Sloping apron	214.80	.--	.--	2.80	.-do.-	.--	.--	16.20	.--	16.20	.--	
225	Hebbulse	Kattumanakere	0.20	.--	0.60	3.00	1.80	2:.1	1:.1	0.30	0.90	.--	14.-00	.--	.--	.--	.--	.-do.-	.--	.--	23.18	.--	23.18	.--	
226	.do.	Hulikere	1.80	.--	2.25	3.00	1.00	1:.1	1:.1	0.60	4.00	290	Sloping apron	121.00	.--	.--	3.00	.-do.-	.--	.--	14.17	.--	14.17	.--	
227	Shanthapura	Kere	0.58	.--	0.56	1.61	1.20	1:.1	1.1	0.30	0.90	.--	.-do.-	.--	.--	.--	.--	.-do.-	.--	.--	16.35	.--	16.35	.--	
228	Ramanalli	Hottukere	0.20	.--	0.48	0.57	1.80	2:.1	1:.1	.--	3.00	80	.-do.-	.--	.--	.--	1.61	.-do.-	.--	.--	20.25	.--	20.25	.--	
229	.do.	Doddakanda kere	0.80	.--	1.25	2.00	1.50	2:.1	1:.1	0.60	4.00	120	.-do.-	24.63	.--	.--	0.57	.-do.-	.--	.--	10.12	.--	10.12	.--	
230	.do.	Kere	0.21	.--	0.55	0.75	1.00	1:.1	1:.1	0.80	5.00	215	.-do.-	172.83	.--	.--	2.00	.-do.-	.--	.--	14.17	.--	14.17	.--	
231	Benkanalli	Yolakere	0.28	.--	0.30	.--	1.75	1:.1	1:.1	0.20	2.00	.--	.--	22.00	.--	.--	.--	.-do.-	.--	.--	19.00	.--	19.00	.--	
232	Ankanalli	Devarakere	0.66	.--	0.80	6.29	1.80	2:.1	1:.1	0.50	1.20	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	25.50	.--	25.50	.--	
233	Hadalli	Kere	0.39	.--	0.65	2.07	1.80	2:.1	1.5:.1	0.30	0.90	.--		3.00	.--	.--	.--	.-do.-	.--	.--	8.42	.--	8.42	.--	
234	Hadalli	Mattadakere	0.07	.--	0.71	2.50	1.80	2:.1	1:.1	0.30	0.90	.--	.--	7.50	.--	.--	.--	.do.-	.--	.--	19.20	.--	19.20	.--	
235	Bellaralli	Kere	0.28	.--	0.86	0.46	1.20	1.5:.1	2:.1	0.60	1.00	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	20.31	.--	20.31	.--	
236	.do.	Seegaditank	0.82	.--	0.95	4.20	1.50	1:.1	1:.1	0.90	4.00	150	Sloping apron	301.11	.--	.--	4.20	.-do.-	.--	.--	12.15	.--	12.15	.--	
237	.do.	kere	0.44	.--	0.80	.--	1.00	1:.1	1:.1	.--	2.00	80	.--	.--	.--	.--	2.80	.-do.-	.--	.--	12.15	.--	12.15	.--	
238	Dundalli	Kamatekere	0.16	.--	0.58	1.20	1.00	1:.1	1:.1	.--	3.00	75	.--	.--	.--	.--	1.40	.-do.-	.--	.--	9.72	.--	9.72	.--	
239	Shivaralli	Goddavantekere	0.10	.--	0.70	1.30	1.80	2:.1	1:.1	.--	5.00	215	Sloping apron	140.00	.--	.--	1.30	.-do.-	.--	.--	18.22	.--	18.22	.--	
240	.do.	Kere	0.25	.--	0.41	1.00	1.80	2:.1	1:.1	0.30	0.90	.--	16.15M	.--	.--	.--	.--	.-do.-	.--	.--	10.25	.--	10.25	.--	
241	.do.	Kere	0.26	.--	0.33	1.30	1.80	2:.1	1:.1	0.80	.--		16.15M	.--	.--.--	.--	.--	.-do.-	.--	.--	23.60	.--	23.60	.--	
242	Kannaralli	Kere	0.38	.--	0.36	1.80	1.80	2:.1	1:.1	0.30	0.60	.--	7.60	.--	.--	.--	.--	.-do.-	.--	.--	18.94	.--	18.94	.--	
243	Kundarally	Kere	0.43	.--	0.63	1.07	1.20	1.5:.1	1:.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	10.86	.--	10.86	.--	
244	Talagur	Kere	0.68	.--	0.32	1.67	1.20	2;.1	1:.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	16.00	.--	16.00	.--	
245	Konigannalli	Kolaginahalla katte	0.72	.--	0.88	2.98	1.20	1.5:.1	1:.1	0.30	0.60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	30.19	.--	30.19	.--	
246	Talagur	Kere	0.21	.--	0.21	0.59	1.20	1.5:.1	1:.1	0.30	0.60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	6.00	.--	6.00	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
247	Konigannalli	Urubagilukere	0.65	.--	1.30	1.30	1.20	2:.1	1:.1	.--	3.00	110	.--	.--	.--	.--	1.30	.-do.-	.--	.--	6.07	.--	6.07	.--	
248	Chikkakunda	Malleshwara devarakere	0.61	.--	2.33	1.43	1.20	2:.1	1:.1	0.60	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	5.05	.--	5.05	.--	
249	Koniganalli	Hottakere	0.55	.--	0.80	0.45	1.20	2:.1	1:.1	.--	2.00	72	.--	.--	.--	.--	0.95	.-do.-	.--	.--	15.39	.--	15.39	.--	
250	Chikkakunda	Malleshwara devarakere	0.61	.--	2.33	1.43	1.20	2:.1	1.5:.1	0.60	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	5.05	.--	5.05	.--	
251	.do.	Kengattikere	1.22	.--	1.65	2.30	1.00	2:.1	1.5:.1	.--	4.00	260	.--	,.--	.--	.--	2.80	.-do.-	.--	.--	12.96	.--	12.96	.--	
252	Doddabandara	Urakere	0.32	.--	0.32	6.67	1.20	2:.1	1.5:.1	0.30	0.90	.--	6.00	.--	.--	.--	.--	.-do.-	.--	.--	27.10	.--	27.10	.--	
253	Bittiganalli	Karekattekere	0.90	.--	0.92	1.20	1.30	1:.1	1;.1	.--	2.00	230	.--	.--	.--	.--	.--	.do.-	.--	.--	8.50	.--	8.50	.--	
254	.do.	Sannallikere	0.6	`.--	0.31	1.20	2.00	1.5:.1	1.5:.1	.--	1.80	120	.--	.--	.--	.--	.--	.-do.-	.--	.--	8.50	.--	8.50	.--	
255	Doddakunda	Kere	0.22	.--	0.51	1.67	1.20	1:.1	1:.1	0.30	0.60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	33.35	.--	33.35	.--	
256	Doddakunda	Kere	0.22	.--	0.61	1.57	1.20	1.5:.1	1.5:.1	0.30	0.60	.--	.--	.--	.--	.--	.--	.do.-	.--	.--	33.35	.--	33.35	.--	
257	Doddakolathu	Koppalakere	0.20	.--	0.77	3.00	1.00	1.5:.1	1:.1	.--	0.60	120	.--	.--	.--	.--	3.00	.-do.-	.--	.--	10.93	.--	10.93	.--	
258	Doddakolathur	Kere	0.62	.--	0.83	3.29	1.20	1.5:.1	1.5:.1	0.30	0.60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	14.13	.--	14.13	.--	
259	Doddakolathu	Paisarikere	0.58	.--	0.60	1.80	1.20	1.5:.1	1:.1	.--	4.00	120	.--	.--	.--	.--	1.80	.-do.-	.--	.--	7.29	.--	7.29	.--	
260	Appashettalli	Kere	0.43	.--	0.90	2.91	1.20	1.5:.1	1:.1	.--	3.00	120	.--	.--	.--	.--	2.80	.-do.-	.--	.--	6.88	.--	6.88	.--	
261	Shettiganahalli	Kere	0.60	.--	0.73	1.70	1.50	2:.1	1:.1	1.00	4.00	170	Slopint apron	0.29	.--	.--	1.40	.do.-			11.74		11.74		
262	Kanthebasavanahalli	Paisaritank	1.00	.--	1.20	.--	`1.00	1.5:.1	1:.1	1.00	0.50	.--	Natural	.--	.--	.--	.--	.-do.-	.--	.--	7.00	.--	7.00	.--	
263	Harehosur	Paisaritank	0.78	.--	1.20	2.80	1.00	1:.1	1:.1	.--	1.00	130	.--	.--	.--	.--	.--	.-do.-	.--	.--	16.60	.--	16.60	.--	
264	Doddakanagalu	Shanthakatte	.--	.--	.--	.--	3.00	2:.1	1.5:.1	No	0.20	112	Jump	.--	.--	.--	.--	.-do.-	.--	.--	4.00	.--	4.00	.--	
265	Kajur	Chikkekere	0.50	.--	3.20	.--	1.80	2:.1	1.5:.1	0.60	0.90	85	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.00	.--	12.00	.--	
266	.do.	Kere	0.50	.--	3.00	.--	1.50	1.5:.1	1:.1	0.50	0.40	75	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.00	.--	12.00	.--	
267	Harohalli	kere	0.29	.--	0.65	6.40	1.20	1.5:.1	1.5:.1	.--	0.60	.--	.--	.--	.--	.--	.--	.do.-	.--	.--	24.39	.--	24.39	.--	
268	Malur	Kottakere	.--	.--	.--	.--	2.20	2;.1	1:.1	.--	0.90	208	.--	.--	Field to field	.--	.--	.-do.-	.--	.--	20.00	.--	20.00	.--	
269	Gopalapura	Honalukere	0.56	.--	0.98	2.10	1.50	1.5:.1	1:.1	.--	0.60	105	.--	.--	.--	.--	2.10	do	.--	.--	8.50	.--	8.50	.--	
270	.do.	kere	0.58	.--	1.30	2.50	1.20	1.5:.1	1:.1	.--	0.90	160	.--	.--	.--	.--	2.60	.-do.-	.--	.--	7.29	.--	7.29	.--	
271	Gangavara	Gowrikattekere	0.70	.--	0.66	1.70	1.00	1.5:.1	1:.1	.--	0.40	90	.--	.--	.--	.--	1.70	.-do.-	.--	.--	10.53	.--	10.53	.--	
272	Kaisaravalli	kere	0.38	.--	0.85	1.31	1.00	2:.1	1.5:.1	.--	0.60	125	.--	.--	.--	.--	1.31	.-do.-	.--	.--	10.93	.--	10.93	.--	
273	Seegemarur	Jokkadakattekere	0.28	.--	0.87	1.20	1.00	1:.1	1:.1	.--	0.60	90	.--	.--	.--	.--	4.20	.-do.-	.--	.--	12.15	.--	12.15	.--	
274	Mensa	Hottakere	0.63	.--	0.72	0.60	1.00	2:.1	1:.1	.--	0.50	130	.--	.--	.--	.--	0.69	.-do.-	.--	.--	9.31	.--	9.31	.--	
275	Bettadalli	Kenchakattekere	0.68	.--	0.90	1.80	1.20	1.5:.1	1:.1	.--	0.50	.--	.--	.--	.--	.--	1.80	.-do.-	.--	.--	10.95	.--	10.95	.--	
276	Chikkalathur	Kere	0.49	.--	2.44	3.45	1.00	1.5:.1	1:.1	.--	0.40	30	.--	.--	.--	.--	.--	.-do.-	.--	.--	14.83	.--	14.83	.--	
277	Chikkalathur	Jhottadakere	0.68	.--	1.20	2.80	1.00	1;.1	1:.1	.--	9.00	.--	.--	.--	.--	.--	2.80	.-do.-	.--	.--	11.34	.--	11.34	.--	
278	Kyathanalli	Urubagilukere	0.25	.--	0.28	0.98	1.20	1.5:.1	1.5:.1	0.30	.kk60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	9.96	.--	9.96	.--	
279	Jagenahalli	Kere	.--	.--	.--	.--	1.80	2:.1	1.5:.1	.--	2.50	120	.--	6.20	.--	.--	.--	.-do.-	.--	.--	10.00	.--	10.00	.--	
280	Dundalli	Kere	0.16	.--	0.58	1.20	1.00	1:.1	1:.1	.--	3.00	75	.--	.--	.--	.--	1.20	.-do.-	.--	.--	9.72	.--	9.72	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
281	Keraganalli	Gowrikere	0.35	.--	0.65	1.47	1.50	2:.1	1.5:.1	0.90	5.00	230	SA 5.50	185.50	.--	.--	1.47	.-do.-	.--	.--	8.10	.--	8.10	.--	
282	Chikkakolathu	Mattadakere	0.40	.--	0.40	1.00	1.20	1.5:.1	1:.1	0.80	3.00	80	.--	.--	.--	.--	.--	.-do.-	.--	.--	13.77	.--	13.77	.--	
283	Chikkakolathu r	Kere	0.49	.--	2.44	3.48	1.00	2:.1	1.5:.1	.--	3.00	90	.--	.--	.--	.--	3.40	.-do.-	.--	.--	12.15	.--	12.15	.--	
284	Basavanalli	Doomakere	0.78	.--	2.46	1.82	1.20	2:.1	1.5:.1	0.30	3.00	120	.--	.--	.--	.--	3.00	.-do.-	.--	.--	8.30	.--	8.30	.--	
285	Doddakodli	Jabikodikere	0.38	.--	.9=81	0.92	1.20	1:.1	1:.1	0.50	1.00	.--	.--	.--	.--	.--		.-do.-	.--	.--	9.36	.--	9.36	.--	
286	Kudlur	kere	0.39	.--	0.65	1.51	1.20	1:.1	1;.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	15.29	.--	15.29	.--	
287	.do.	Kere	0.122	.--	0.31	0.69	1.20	1:.1	1:.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	7.05	.--	7.05	.--	
288	Magadalli	Kere	0.46	.--	0.26	3.20	1.20	1:.1	1:.1	0.30	0.60	.--	.--	.--	.--	.-	.--	.-do.-	.--	.--	8.50	.--	8.50	.--	
289	Neerugunda	Hottukere	0.35	.--	1.65	0.90	1.00	1.5:.1	1:.1	.--	3.00	75	.--	.--	.--	.--	0.90	.-do.-	.--	.--	12.55	.--	12.55	.--	
290	Lakni	Kalagaranakattekere	0.5	.--	0.90	2.11	4.20	1:.1	1:.1	0.30	0.60	.--	8.20	.--	.--	.--	.--	1968	.--	.--	21.38	.--	21.38	.--	
291	Yadoor	Yadoorkere	0.5	.--	0.50	.--	4.00	1:.1	1:.1	0.60	1.00	.--	Natural	.--	.--	.--	.--	.-do.-	.--	.--	8.00	.--	8.00	.--	
292	.do.	Kere	0.4	.--	0.50	.--	1.60	1.5:.1	1.5:.1	0.60	1.50	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	8.00	.--	8.00	.--	
293	Tholurshettalli	Kere	0.55	.--	3.40	.--	3.60	2:.1	2:.1	0.90	0.75	.--	3.60	.--	.--	.--	.--	.-do.-	.--	.--	10.00	.--	10.00	.--	
294	Tholurshettalli	Kere	0.44	.--	2.10	.--	2.60	2:.1	1.5:.1	0.75	0.75	.--	3.00	.--	.--	.--	.--	.-do.-	.--	.--	6.00	.--	6.00	.--	
295	Kyathanalli	Kere	0.21	.--	0.67	2.80	1.20	1.5:.1	1:.1	.--	3.50	.--	.--	.--	.--	.--	2.80	.-do.-	.--	.--	6.07	.--	6.07	.--	
296	.do.	Kere	0.18	.--	1.20	3.20	1.00	1.5:.1	1:.1	.--	3.00	80	.--	.--	.--	.--	3.20	.-do.-	.--	.--	6.07	.--	6.07	.--	
297	Sidigalale	Kere	0.45	.--	1.80	2.80	1.00	1.5:.1	1:.1	.--	5.00	105	.--	.--	.--	.--	2.80	.-do.-	.--	.--	10.12	.--	10.12	.--	
298	AlurSiddapura	Kere	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	6.80	.--	6.80	.--	
299	Shanthalli	kere	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	25.50	.--	25.50	.--	
300	Guddehosur	Sunnadakattekere	0.51	.--	2.50	1.80	1.15	1.5:.1	2:.1	.--	.--	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	2k6.30	.--	26.30	.--	
301	Bidarur	Kolagaranakere	0.71	.--	3.44	7.05	1.00	1.5;.1	1:.1	0.30	0.50	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	18.60	.--	18.60	.--	
302	Mensa	Thawarakere	0.58	.--	2.10	3.20	1.50	1.5:.1	1.5:.1	.--	3.00	180	.--	.--	.--	.--	3.20	.-do.-	.--	.--	28.35	.--	28.35	.--	
303	Nidtha	Sakkahkere	0.57	.--	0.62	1.80	1.20	2:.1	1.5:.1	0.30	0.70	.--	6.20	.--	.--	.--	.--	.do.-	.	.--	18.20	.--	18.20	.--	
304	Doddakanagalu	Thawarekere	1.00	.--	1.00	.--	1.60	2:.1	2.5:.1	1.20	2.10	.--	Natural	.--	.--	.--	.--	.-do.-	.--	.--	25.00	.--	25.00	.--	
305	Alur siddapur	Doddanalli	0.90	0.30	.--	.--	4.00	2:.1	1:.1	0.90	4.50	150	Sloping apron	20.00	.--	.--	.--	do	.--	.--	32.00	.--	32.00	.--	
306	Alur	Hosakere	0.60	0.30	.--	.--	2.00	2:.1	1:.1	0.90	4.00	110	Sloping apron	12.45	Field to field	.--	.--	do	.--	.--	32.00	.--	32.00	.--	
307	Nagawala	Kagavala tank	0.89	.--	.--	.--	3.00	2.5:.1	1:.1	0.90	5.00	374	Sloping apron	19.00	.--	.--	0.50	1975	.--	.--	27.20	.--	27.20	.--	
308	Sanganapura	Bootakere	2.50	0.60	.--	.--	2.00	2:.1	1.5:.1	1.20	3.70	195	Slopint apron	36.80	.--	0.80	0.45	1965	.--	.--	27.20	.--	27.20	.--	
309	Chowdlu	Chodaralavarakere	0.01	.--	1.50	.--	3.00	2:.1	1:.1	1.30	2.00	.--	.--	8.00				.-do.-	.--	.--	20.00	.--	20.00	.--	
310	Kalkandur	Tank	0.40	.--	0.75	.--	4.00	2:.1	1:.1	0.75	4.50	36	.--	.--	.--	330mtr	.--	do	.	.--	25.00	.--	25.00	.--	
311	Mavinahalli	Janardanalli	.--	.--	.--	.--	.--	2:.1	1.5:.1	.--	6.00							do	.	.--	26.30	.--	26.30		
312	Gondibasavanalli	Rondakere	0.50	.--	40.00	.--	.--	2:.1	1.5:.1	.--	6.00	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	26.54	.--	26.54	.--	
313	Agali	Gundukallukere	0.77	.--	0.78	6.50	1.80	2:.1	1;.1	0.50	1.50	.--	33.30	.--	.--	.--	.--	.-do.-	.--	.--	12.56	.--	12.56	.--	
314	Manamalli	urubagilukere	0.18	.--	0.63	1.96	1.80	2:.1	1:.1	0.50	0.90	.--	8.80	.--	.--	.--	.--	do	.--	.--	19.93	.--	19.93	.--	
315	Kirgandur	Yalagundakere	0.58	.--	0.88	0.81	1.20	1:.1	1:.1	0.80	0.90	75	.--	.--	.--	2.15	.--	.-do.-	.--	.--	8.22	.--	8.22	.--	

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	
316	.do.	Agasarakattekere	0.45	.--	0.95	2.16	1.20	2:.1	1:.1	3.00	.--	75	.--	.--	.--	2.15	.--	.-do.-	.--	.--	32.40	.--	32.40	.--	
317	Kattepura	Doddakere	0.88	.--	1.22	3.79	1.20	1:.1	1:.1	3.30	3.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	35.41	.--	35.41	.--	
318	Thalur	Anekere	0.20	.--	0.29	2.26	1.80	2:.1	1:.1	3.00	3.90		7.00	.--	.--	.--	.--	.-do.-	.--	.--	22.81	.--	22.81	.--	
319	Chikkabandar	Orijanakere	0.49	.--	2.35	3.29	1.00	2:.1	1:.1	1.20	2.00	.--	.--	.--	.--	.--	3.89	.-do.-	.--	.--	24.30	.--	24.30	.--	
320	Bessur	Doddakere	0.77	.--	0.46	5.36	1.20	1:.1	1:.1	.--	0.90	.--	10.00	.--	.--	.--	.--	.-do.-	.--	.--	8.08	.--	8.08	.--	
321	Lakni	Kelaganakattekere	0.58	.--	0.91	2.11	1.20	1:.1	1:.1	0.50	0.50	.--	8.10	.--	.--	.--	.--	1969			2.38		2.38		
322	Kirikodli	Doddakere	0.38	.--	0.66	2.94	1.90	2:.1	1:.1	..30	0.90	.--	8.00	.--	.--	.--	.--	.do.-	.--	.--	18.63	.--	18.63	.--	
323	Shiraha	Kere	0.82	.--	0.98	2.50	1.80	2:.1	1:.1	3.30	3.90	.--	6.50	.--	.--	.--	.--	.-do.-	.--	.--	25.40	.--	25.40	.--	
324	Kisthur	Mainkere	0.60	.--	0.82	2.77	1.20	1:.1	1:.1	0.30	0.90	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	28.10	.--	28.10	.--	
325	Doddabandar	Mensakere	0.12	.--	0.42	1.25	1.20	1:.1	1:.1	0.30	0.90	.--	5.80	.--	.--	.--	.--	.do.-	.--	.--	5.00	.--	5.00	.--	
326	Harohalli	Kere	0.29	.--	0.65	6.40	1.20	1:.1	.--	0.50	.--	.--	.--	.--	.--	.--	.--	.--do	.--	.--	24.39	.--	24.39	.--	
327	Ammalli	Mattukere	0.46	.--	0.95	1.95	1.00	2:.1	1:.1	0.90	4.00	280	SA24.30	500.00	.--	.--	1.95	.-do.-	.--	.--	32.40	.--	32.40	.--	
328	Balugodu	Balugodukere	0.60	.--	0.90	10.20	1.00	1:.1	1:.1	0.45	3.00	210	Sloping apron	.--	.--	.--	9.50	.do.-	.--	.--	16.00	.--	16.00	.--	
329	Karganalli	Gowrikattekere	0.80	.--	2.40	3.30	2.50	1:.1	1:.1	0.50	.--	260	.--	.--	.--	.--	3.00	.-do.-	.--	.--	20.25	.--	20.25	.--	
330	Kudlur	Bekikere	0.50	.--	0.60	.--	2.60	1:.1	1:.1	3.00	3.00	100	.--	.--	.--	.--	2.70	.-do.-	.--	.--	16.20	.--	16.20	.--	
	Total.;-																				4049.51	.--	4083.55		

STATISTICAL DETAILS OF MINOR IRRIGATION WORKS AS ON 12.01.2009(M.I.TANKS)

Virajpet Taluk

Sl. No	Name of Village	Name of M.I.Tanks	Catchment area(in hactares)		Water spread Area (Hects)	Live capactity (Mcft)	BUND DETAILS						Waste wir details		Lenght of Irrigation					Registered Atchkat(Hectres)			Total	Remarks
			Independent	Intersepted			Top Width (Mtrs)	Front slope	Rear slope	Free board (Mrs)	Max height of bund (Mtrs)	Length of the bund (Mtr)	Type	Discharging capacity (cusecs)	CBC	RBC	Proposed utilisation (Mcft)	Year of construction	Cost (Rs.in lakhs)	Garden	Wet	Semi dry		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
1	Kunjila geri	Bettageri Devara kere	0.40	.--	0.20	.--	.--	Tank bund and waste weir required no capacity to store water							.--	.--	0.60	Old Tank	.--	.--	34	.--	34	Cauvery River
2	.do.	Bettageri Devara kere	0.30	.--	0.15	.--	.--	.--	.--	.do.				.--	.--	.--	0.40	Old Tank	.--	.--	20	.--	20	.do.
3	.do.	.do.-	0.60	.--	0.60	.--	.--	.--	.--	.do.				.--	.--	.--	1.25	.-do.-	.--	.--	20	.--	20	.do.
4	Kunjilageri	Bhagavathi Devarakere	0.30	.--	0.15	.--	.--	.--	.--	.do.					.--	.--	0.40	.-do.-	.--	.--	20	.--	20	.do.
5	Bellumadu	Devarakere	0.20	.--	0.20	.--	0.45	2:.1	1.5:.1	0.80	.--.-	.--	.--	.--	.--	.--	0.20	.-do.-	.--	.--	810	.--	810	.do.
6	.do.	Devarakere	0.30	.--	0.20	0.02	0.21	2:.1	1.5:.1	0.60	.--	.--	.--	.--	.--	.--	0.20	.-do.-	.--	.--	10.10	.--	10.10	.do.
7	Nalkeri	Thandagundikere	0.30	.--	0.15	.--	.--	.--		.--	.--	.--	.--	.--	.--	.--	0.20	.-do.-	.--	.--	7.30	.--	7.30	.do.
8	.do.	Devarakere	0.32	.--	0.20	.--	0.70	2:.1	1.5:.1	0.30	.--	.--	.--	.--	.--	.--	0.40	.-do.-	.--	.--	16.20	.--	16.20	.do.
9	.do.	Kokkala Bairana Devarakere	0.30	.--	0.20	0.01	2.00	2:.1	1.5:.1	0.30	.--	.--	.--	.--	.--	.--	0.40	.-do.-	.--	.--	14.10	.--	14.10	.do.
10	.do.	Seete kere	0.50	.--	0.40	0.01	0.50	2:.1	1.5:.1	0.30	.--	.--	.--	.--	.-	.--	1.20	.-do.-	.--	.--	92.00	.--	92.00	.do.
11	Kadanga	Marikere	0.40	.--	0.20	0.07	2.00	2:.1	1.5:.1	1.20	.--	.--	.--	.--	.--	.--	0.50	.-do.-	.--	.--	16.20	.--	16.20	.do.
12	Kadangamarur	Kere	0.40	.--	0.20	0.03	0.50	2:.1	1.5:.1	0.20	.--	.--	.--	.--	.--	.--	0.50	.-do.-	.--	.--	12.10	.--	12.10	.do.
13	.do.	Kere	0.40	.--	0.20	0.30	0.50	2:.1	1.5:.1	1.00	.--	.--	.--	.--	.--	.--	9.50	.-do.-	.--	.--	12.10	.--	12.10	.do.
14	Arameri	Devarakere	0.40	.--	0.30	0.01	0.50	2:.2	1.5:.1	1.00	.--	.--	.--	.--	.--	.--	1.00	.-do.-	.--	.--	20.20	.--	20.20	.do.
15	.do.	Marikere	0.30	.--	0.25	0.05	1.5	2:.2	1.5:.1	1.00	.--	.--	.--	.--	.--	.--	0.50	.-do.-	.--	.--	8.10	.--	8.10	.do.
16	Maithadi	Balekadu paisarikere	0.01	.--	0.12	0.01	1.50	2:.2	1.5:.1	1.00	1.30	.--	.--	.--	;--	.--	0.50	.-do.-	.--	.--	18.20	.--	18.20	.do.
17	.do.	AiyappaDevarakere	0.01	.--	0.20	0.02	1.00	2:.2	1.5:.1	.--	.--	.--	.--	.--	.--	.--	0.50	.-do.-	.--	0.04	17.00		17.00	.do.
18	.do.	paisarikere	.--	.--	0.12	0.03	0.70	2:.2	1.5:.1	.--	.--	.--	.--.-	.--	.--	.--	0.50	.-do.-	.--	.--	6.00	.--	6.00	.do.
19	Halugunda	Tank	0.50	.--	0.55	0.45	2.00	1.5:.1	1.5:.1	1.50	6.00	120.00	Flush escape	1.20	0.20	.--	1.20	.-do.-	.--	0.15	10.10	.--	10.10	.do.
20	.do.	Tank	0.30	.--	0.20	The tank bund and water waste rerquired repaire								.--	.--	.--	0.40	.-do.-	.--	.--	16.20	.--	16.20	.do.
21	Devanageri	Ambalakere	0.50	.--	0.35	The tank bund and water waste rerquired repaire								.--	.--	.--	.--	.-do.-	.--	.--	21.40	.--	21.40	.do.
22	.do.	Ambalakere	0.45	.--	0.25	0.40	2.00	2:.1	1.5:.1	1.50	5.00	120.00	Flush escape	1.2	.--	0.10	1.00	19.77	0.;12	.--	16.20	.--	16.20	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
23	Chembebellur	Madigemmanakere	0.20	.--	0.18	0.04	0.5	2:.1	1.5:.1	1.00	.--	.--	.--	.--	.--	.--	.--	Old Tank	19.00	.--	19.00		19.00	.do.
24	.do.	Mahadevarakere	0.30	.--	0.20	0.20	Tank bund and water waste required repairs No. capacity to store water								.--	.--	0.50	Old Tank	.--	.--	6.05	.--	6.05	.do.
25	.do.	Kavadikere	0.20	.--	0.20	0.20	Tank bund and water waste required repairs No. capacity to store water								.--	.--	0.50	Old Tank	.--	.--	6.07	.--	6.07	.do.
26	.do	Mayanagarikere	0.30	.--	0.20	0.20	Tank bund and water waste required repairs No. capacity to store water								.--	.--	0.50	Old Tank	.--	.--	55.80	.--	55.80	.do.
27	.do.	Kanjikere	0.30	.--	0.18	.--	Tank bund and water waste required repairs No. capacity to store water								.--	.--	0.40	Old Tank	.--	.--	49.40	.--	49.40	.do.
28	.do.	Kere	0.30	.--	0.15	.--	Tank bund and water waste required repairs No. capacity to store water								.--	.--	0.40	Old Tank	.--	.--	9.30	.--	9.30	.do.
29	Kuklur	Akkachanakere	0.50	.--	0.45	0.40	2.00	1.5:.1	1.00	4.00	1.50	Flush escape	1.50	0.15	.--	.--	1.40	1965	.--	.--	19.80	.--	19.80	.do.
30	.do.	Kere	0.50	.--	0.50	0.45	2.00	1.5:.1	1.10	1.00	8.00	.1.50	0.12	.--	.--	.--	1.25	1965	0.15	.--	0.70	.--	0.70	.do.
31	.do.	Saikatbasavanakere	0.50	.--	0.50	0.45	2.00	1.5:.1	1.10	1.00	1.00	8.00	1.50	0.12	.--	.--	1.25	1965	0.15	.--	27.50	.--	27.50	.do.
32	Kadanur	Devarakere	0.50	.--	0.23	0.45	2.00	1.5:.1	1.10	1.00	8.00	1.50	.1.20	0.15	.--	.--	.--	.--	.--	.--	9.70	.--	9.70	.do.
33	.do.	Aiyappanakere	0.50	.--	0.45	0.52	2.00	1.5:.1	1.10	0.50	1.10	1.50	.--	.--	.--	.--	..--	.--	.--	.--	24.30	.--	24.30	.do.
34	.do.	AiyappaDevarakere	0.50	.--	0.20	0.30	2.00	1.5:.1	1.10	0.50	1.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.10	.--	10.10	.do.
35	.do.	Anubalekere	0.50	.--	0.35	0.2	2.00	1.5:.1	1.10	0.50	1.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.20	.--	5.20	.do.
36	Kedamallur	kottachiyappa Devara kere	0.06	.--	0.64	0.02	1.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.do.
37	.do.	Chowdikere	0.05	.--	0.40	0.01	1.00	1.5:.1	1.10	1.00	.--	.--	1.20	.--	.--	.--	.--	.--	.--	.--	5.20	.--	5.20	.do.
38	Kottoli	Kere	0.08	.--	0.05	0.02	1.50	1.5:.1	1.10	1.00	.--	.--	1.20	.--	.--	.--	.--	.--	.--	.--	13.30	.--	13.30	.do.
39	.do.	Kere	0.07	.--	0.23	0.02	1.50	1.5:.1	1.10	1.00	.--	.--	1.20	.--	.--	.--	.--	.--	.--	.--	14.10	.--	14.10	.do.
40	Heggala	AiyappaDevarakere	0.07	.--	0.24	0.02	1.0	1.5:.1	1.10	1.00	.--	.--	1.20	.--	.--	.--	.--	.--	.--	.--	17.00	.--	17.00	.do.
41	Argi	Kere	0.05	.--	0.24	0.01	1.00	.--	.--	1.00	.--	.--	1.20	.--	.--	.--	.--	.--	.--	.--	32.40	.--	32.40	.do.
42	.do.	Bhagavathi Devarakere	0.08	.--	0.06	0.62	0.30	2:.1	1.5:.1	2.00	1.10	.--	3.20	.--	.--	.--	.--	.--	0.14	.--	0.14	.--	8.10	.do.
43	.do.	Basavadevarakere	0.05	.--	0.08	0.01	1.50	2:.1	1:.1	1.00	.--	.--	2.00	.--	.--	.--	.--	.--	.--	.--	15.30	.--	15.30	.do.
44	.do.	kere	0.08	.--	0.45	0.02	3.00	2:.1	1.5:.1	1.50	.--	.--	2.00	.--	.--	.--	.--	.--	.--	.--	17.40	.--	17.40	.do.
45	.do.	Kere	0.06	.--	0.06	0.02	1.00	.--	.--	.--	.--	.--	2.30	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
46	Balugodu	Tumbebeni Devarakere	0.02	.--	0.17	0.02	.--	.--	.--	0.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
47	Imangala	Argikere	0.40	.--	0.22	.--	.--	Tank bund and waste weir required no capacity to store water									.--	0.60	19.79	0.19	13.70	.--	13.70	.do.
48	.do.	kere	0.40	.--	0.22	.--	.--				.-do.-			.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.do.
49	Nalvathoklu	Mahadevarakere	0.02	.--	0.28	0.02	1.30	2:.1	1.5;.1	0.80	1.00	.--	3.00	.--	.--	.--	.--	.--	.--	.--	10.90	.--	10.90	.do.
50	Palangala	AiyappaDevarakere	0.06	.--	0.10	0.04	1.00	No delinate soppel				.--	.--	2.00	.--	.--	.--	.--	.--	.--	6.00	.--	6.00	.do.
51	Podavada	Kondangerikere	0.06	.--	0.17	0.02	.--	.--	.--	0.50	.--	.--	1.20	.--	.--	.--	.--	.--	.--	.--	4.90	.--	4.90	.do.
52	.do.	Perajajere	0.60	.--	0.34	0.02	.--	.--	.--	0.60	.--	.--	1.40	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
53	Chennangi	Kere	0.50	.--	0.10	.--	Tank bund and waste weir required repairs no capacity to store Water								.--	.--	.--	Old Tank	.--	.--	10.90	.--	10.90	.do.
54	.do.	Badkaj tank	0.12	.--	0.12	.--	0.69	1:.1	1:.1	.--	0.90	40	6.01	.--	.--	.--	.--	.-do.-	.--	.--	11.70	.--	11.70	.do.
55	.do.	Tank	0.10	.--	0.11	.--	0.55	.1:.1.5	1:.2	.--	1.00	45	.--	.--	.--	.--	.--	.-do.-	.--	.--	8.10	.--	8.10	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
56	Chennayanakote	Kedavayyana Dadkanaka kere	0.18	.--	0.40	0.20	1.20	.1:.1.5	1:.1	.--	1.6	100	Broad rested	0.15	.--	.--	.--	.-do.-	.--	.--	10.10	.--	10.10	.do.
57	.do.	Kotakere	0.50	.--	0.20	0.80	1.00	.1:.1.5	1:.1	0.30	1.30	80	.-do.-	0.01	.--	.--	.--	.-do.-	.--	.--	20.20	.--	20.20	.do.
58	.do.	kere	0.10	.--	0.10	.--	0.50	.1:.1.5	1:.2	.--	1.00	35	.--	.--	.--	.--	.--	.-do.-	.--	.--	7.60	.--	7.60	.do.
59	.do.	Kere	0.10	.--	0.10	.--	0.60	.1:.1.5	1:.2	0.30	1.00	35	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.50	.--	12.50	.do.
60	.-do.-	BasavanaDevara temple kere	0.30	.--	0.10	Tank bund and waste weir required repairs no capacity to store water									.--	.--	0.40	.-do.-	.--	.--	8.10	.--	8.10	.do.
61	.-do.-	.do.-	0.04	.--	0.09	0.07	1.10	.1:.1.5	1:.2	0.60	2.11	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	6.12	.--	6.12	.do.
62	.-do.-	.do.-	0.03	.--	0.04	0.04	1.10	.1:.1.5	1:.2	0.30	1.60	.--	.--	.--	.--	.--	.--	.-do.-	.--	.--	12.10	.--	12.10	.do.
63	Ammathi	Gramastara kere	0.05	.--	1.43	0.02	1.10	2:.1	1.5:.1	0.90	1.10	.--	5.00	.--	.--	.--	.--	.--	.--	.--	12.90	.--	12.90	.do.
64	.do.	Kere	1.10	.--	0.10	0.02	1.10	2:.1	1.5:.1	0.90	1.10	.--	5,.00	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
65	Karmadu	Kere	0.10	.--	0.29	0.17	1.20	.--	.--	0.50	1.80	.--	6.50	.--	.--	.--	.--	.--	.--	.--	14.50	.--	14.50	.do.
66	.do.	Kere	0.11	.--	0.31	0.19	0.10	.--	.--	0.50	1.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.50	.--	14.50	.do.
67	.do.	Kakkapadukere	0.10	.--	0.29	0.17	1.20	.--	.--	0.50	0.80	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.90	.--	14.90	.do.
68	Bilugunda	Kere	0.02	.--	0.02	0.28	0.02	.--	.--	1.10	1.20	1411	.--	.--	.--	.--	.--	.--	.--	.--	14.10	.--	14.10	.do.
69	.do.	Kere	0.02	.--	0.07	0.04	1.10	.--	.--	0.40	1.20	.--	.--	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
70	Hosur	Mahadevarakere	0.30	.--	0.33	0.24	1.60	1.5:.1	2:.1	0.90	1.50	.--	6.00	.--	.--	.--	.--	.--	.--	.--	31.20	.--	31.20	.do.
71	.do.	Kere	0.04	.--	0.16	0.09	1.20	.--	.--	0.15	1.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	6.00	.--	6.00	.do.
72	Kumberi	Bagavathidevarakere	0.12	.--	0.04	0.04	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
73	.do.	Ambala kere	0.01	.--	0.07	0.01	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	6.95	.--	6.95	.do.
74	Bittangala	Devarakere	0.02	.--	0.34	0.01	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	24.30	.--	24.30	.do.
75	Bittangala	peggare tank	0.03	.--	0.04	0.01	1.50	1.5:.1	2:.1	0.90	1.00	DCM	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
76	Nangala	Bhagavathi Devarakere	0.01	.--	0.90	0.05	.--	.--	.--	.--	.--	6.00	.--	.--	.--	.--	.--	.--	.--	.--	21.00	.--	21.00	.do.
77	.do.	Urudevarakere	0.01	.--	0.18	0.05	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	11.70	.--	11.70	.do.
78	Kannangala	Aiyappadevarakere	0.01	.--	0.17	0.05	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.90	.--	10.90	.do.
79	Kannangala	Nandavanakere	0.15	.--	0.12	0.01	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	19.80	.--	19.80	.do.
80	.do.	Bhadrakali Devarakere	0.05	.--	0.17	0.03	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.90	.--	12.90	.do.
81	Kuttandi	Urukere	0.12	.--	0.10	0.01	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	20.20	.--	20.20	.do.
82	B.Shettigeri	Bhadrakali Devarakere	0.03	.--	0.04	0.01	0.75	1.5:.1	1.5:.1	2.10	0.90	1.80	.--	4.50	.--	.--	.--	.--	.--	.--	20.20	.--	20.20	.do.
83	.-do.-	Talukere	0.04	.--	0.07	0.08	1.75	1.5:.1	2:.1	0.91	1.90	.--	BCM	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
84	.-do.-	Urukere	`.09	.--	0.15	0.03	.--	.--	.--	.--	.--	.--	55	.--	.--	.--	.--	.--	.--	.--	20.20	.--	20.20	.do.
85	.-do.-	Attallikere	0.01	.--	0.63	0.03	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	20.20	.--	20.20	.do.
86	.-do.-	AiyappaDevarakere	0.01	.--	0.16	0.02	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
87	Yadur	AiyappaDevarakere	0.01	.--	0.03	0.02	..--	..--	..--	..--	..--	..--	..--	..--	..--	..--	..--	..--	..--	..--	8.10	.--	8.10	.do.
88	Mathur	Kendarable kere	0.01	.--	0.10	0.02	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	9.30	.--	9.30	.do.
89	.do.	Kebbemani kere	0.01	.--	0.10	0.02	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	37.60	.--	37.60	.do.
90	Biligeri	Kere	1.00	.--	0.07	0.03	1.75	2:.1	1.5:.1	0.90	1.00	.--	Appol	.--	.--	.--	.--	.--	.--	.--	13.70	.--	13.70	.do.
91	.do-	.do-	0.80	.--	0.03	0.03	1.50	2:.1	1.5:.1	0.90	1.00	.--	Appol	.--	.--	.--	.--	.--	.--	.--	0.67	.--	0.67	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
92	.do	.do	0.80	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	6.07	.--	6.07	.do.
93	Badaga	Kere	0.02	.--	0.15	0.08	1.10	.--	.--	0.40	1.20	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
94	Banangala	Urukere	0.21	.--	0.84	0.52	1.29	.--	.--	0.50	1.80	.--	.--	.--	.--	.--	.--	.--	.--	.--	22.20	.--	22.20	.do.
95	.do	.do	0.10	.--	0.25	0.16	1.10	.--	.--	0.50	1.30	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
96	.do	Herekere	0.40	.--	0.91	0.63	1.50	1.5:.1	2.5:.1	0.90	3M	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.10	.--	10.10	.do.
97	.do	Kere	0.21	.--	1.27	.k47	1.50	1.5:.1	2:.1	0.90	1.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	9.30	.--	9.30	.do.
98	Karadigodu	Kere	0.80	.--	0.78	0.02	1.10	2:.1	1.5:.1	6.70	1.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	15.80	.--	15.80	.do.
99	.do.	Chikkanahalla tank	0.02	.--	0.91	0.03	1.75	2:.1	1.5:.1	0.90	1.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	9.30	.--	9.30	.do.
100	Byrambada	Subramanyakere	0.25	.--	0.15	0.02	0.75	2:.1	1.5:.1	.--	1.00	.--	1.00	.--	.--	.--	.--	.--	.--	.--	7.20	.--	7.20	.do.
101	Kannangala	Tank	0.60	.--	0.32	0.02	1.10	2:.1	1.5:.1	0.09	1.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	4.80	.--	4.80	.do.
102	.do	Tank	0.60	.--	0.03	0.02	1.10	2:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	4.80	.--	4.80	.do.
103	.do	Ambalakere	0.90	.--	0.09	0.02	.--	2:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
104	Virajpet	Kakkalamagakander	0.02	.--	0.15	0.02	1.05	2:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
105	Siddapur	Kere	1.00	.--	0.50	0.02	1.75	2:.1	1.5:.1	0.90	1.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	19.10	.--	19.10	.do.
106	.do	.do	0.03	.--	0.15	0.01	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.50	.--	10.50	.do.
107	.do	.do	0.02	.--	0.11	0.02	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	7.30	.--	7.30	
108	Maldare	Motammanakere	0.03	.--	0.11	0.01	.--	.--	.--	.--	.--	.--	.--	18.00	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
109	.do	paisarikere	0.52	.--	1.52	.1.03	1.80	3:.1	1.5:.1	0.50	1.50	.--	.--	3.0DCM	.--	.--	.--	.--	4.35	.--	36.00	.--	36.00	.do.
110	.do	.do	0.63	.--	1.79	1.17	1.50	.--	.--	.--	3.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.60	.--	5.60	.do.
111	.do	.do	0.11	.--	1.83	1.19	1.19	1:.5	1.5:.1	.--	3.20	.--	.--	.--	.--	.--	.--	.--	.--	.--	30.70	.--	30.70	.do.
112	Maldare	Tank	0.10	.--	0.21	0.14	1.10	3:.1	1.5:.1	.--	1.85	.--	.--	.--	.--	.--	.--	.--	.--	.--	30.70	.--	30.70	.do.
113	.do.	Tank	6.39	.--	0.28	0.58	1.50	1.5:.1	2:.1	.--	1.35	.--	.--	.-	.-	.-	.-	.-	.-	.-	29.10	.--	29.10	.do.
114	.do	Challangere	0.20	.--	0.64	0.41	1.20	1.5:.1	2:.1	.--	3.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
115	Balaji	Madikebeedu tank	0.35	.--	0.80	3.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	34.80	.--	34.80	.do.
116	Bilur	Marikere	0.15	.--	0.80	3.20	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.90	.--	8.90	.do.
117	Harihara	Tank	0.08	.--	0.60	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
118	Mathur	Mathur tank	0.25	.--	0.12	0.10	1.20	.--	.--	No bund surface works(Situated in the middle of the paddy								.--	.--	.--	9.70	.--	9.70	.do.
119	Kottageri	Mudujere	0.50	.--	1.60	0.17	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.90	.--	8.90	.do.
120	.do	Choudikere	0.20	.--	1.00	5.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.10	.--	14.10	.do.
121	Nokya	Scalership tank	0.20	.--	1.00	5.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	11.70	.--	11.70	.do.
122	Arvothoklu	Arvothoklu	0.20	.--	0.80	0.20	1.60	1.5:.1	2:.1	2.10	1.60	.--	.--	shapr carve	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
123	Kirgur	Kirgur Tank	0.15	.--	0.80	2.00	1.60	1.5:.1	2:.1	1.30	.--	110NF	.--	.--	.--	.--	.--	.--	.--	.--	.--	,.--	10.20	.do.
124	Badagarakeri	Devarakere	0.20	.--	0.60	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
125	T.Shettigeri	Ramakere	0.12	.--	0.25	1.67	1.80	1:.1	1.5:.1	1.80	3.00	50.00	Brad 50	.--	.--	.--	.--	1974	0.10	.--	16.20	.--	16.20	.do.
126	Bilur	Kere	0.15	.--	1.60	4.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
127	Nokya	paisarikere	0.30	.--	0.80	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	6.07	.--	6.07	.do.
128	do	.do	0.30	.--	0.08	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	1965	.--	.--	6.00	.--	4.80	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
129	Balele	Kurudukattekere	0.15	.--	1.60	3.50	1.50	2:.1	1.5:.1	0.90	1.60	115	NW	.--	.--	.--	.--	.--	.--	.--	14.00	.--	14.00	.do.
130	.do	Hallikere	0.15	.--	1.60	3.50	1.80	2:.1	1.5:.1	0.50	1.60	100	Nw	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
131	Bilur	Mahadevarakere	0.15	.--	1.50	4.00	1.20	1.5:.1	1.5:.1	0.90	2.00	120	NW	.--	.--	.--	.--	.--	.--	.--	20.20	.--	20.20	.do.
132	.do	Aiyappakere	0.15	.--	1.50	4.00	0.90	1:.1	1:.1	0.80	3.80	116	NW	.--	.--	.--	.--	.--	.--	.--	14.40	.--	14.40	.do.
133	.do	Durgikere	0.15	.--	1.80	4.00	2.00	2:.1	1.5:.1	0.90	1.75	120	NW	.--	.--	.--	.--	1975	0.205	.--	12.90	.--	12.90	.do.
134	Bilur	Tank	0.08	.--	0.88	2.20	1.50	2:.1	1.5:.1	0.55	1.60	110	NW	.--	.--						12.10	.--	12.10	.do.
135	Balele	Malalukotekere	0.81	.--	1.70	2.50	1.00	2:.1	1.5:.1	1.40	1.70	120	NW	.--	.--	.--	.--	.--	.--	.--	12.12	.--	12.12	.do.
136	Devanur	Devarakere	0.01	.--	1.20	2.50	2.90	1.5:.1	1:.1	0.15	1.00	90	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
137	Nittur	Mallurkere	0.08	.--	0.80	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	11.20	.--	11.20	.do.
138	.do	Karmadu kere	0.08	.--	0.80	2.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.10	.--	14.10	.do.
139	Kottageri	Pyasarikere	0.20	.--	1.00	5.00	1.50	1:.1	1:.1	0.80	1.00	.--	fresh	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
140	.do	.do	0.05	.--	1.20	4.00	1.50	1.5:.1	1:.1	0.50	1.15	.--	.--	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
141	do	Kurudukattekere	0.25	.--	1.20	6.00	1.50	1.5:.1	1:.1	0.90	1.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.00	.--	14.00	.do.
142	Thoochamaker i	Yaravarakere	0.02	.--	0.10	0.04	1.50	1.5:.1	1.5:.1	1.50	.--	4.00	Small tank irrigating 4 mtrs only not known								16.20	.--	16.20	.do.
143	.do	Bellumadukere	0.52	.--	0.96	2.50	1.20	1.5;.1	1.5:.1	.--	4.20	1.34	Natural	.--	.--	.--	.--	.--	.--	.--	10.00	.--	10.00	.do.
144	Kothur	Kere	1.40	.--	0.16	0.50	1.20	1.5:.1	1.5:.1	0.90	.--	.--	.do	.--	.--	.--	.--	.--	.--	.--	14.50	.--	14.50	.do.
145	Ballyamandur	Kuttandagundi	0.35	.--	0.56	2.00	1.25	1:.1	1:.1	1.00	.--	.--	do	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
146	.do.	Basaveshwara Devarakere	0.30	.--	1.00	3.00	1.80	1.5:.1	2:.1	0.90	2.50	.--	.--	.--	.--	.--	.--	1957	.--	.--	14.10	.--	14.10	.do.
147	Mathur	Ponnampet	0.30	.--	0.63	0.30	1.60	1.5:.1	1.5:.1	2.40	0.95	140	7.00	.--	.--	.--	.--	1967	0.76	.--	12.10	.--	12.10	.do.
148	.do.	Hosakere	0.48	.--	1.00	1.60	.--	1.5:.1	1.5:.1	2.40	0.95	149.5	7.00	.--	.--	.--	.--	1964	.--	.--	16.20	.--	16.20	.do.
149	Balyamandur	Kere	.k26	.--	0.60	2.50	1.70	1.5:.1	1:.1	3.20	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.90	.--	8.90	.do.
150	Balele	Jodukere	0.08	.--	1.20	3.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.00	.--	12.00	.do.
151	Hudur	Tank	0.10	.--	0.40	1.00	1.50	2:.1	1.5:.1	1.60	1.30	105	Nw	.--	.--	.--	.--	.--	.--	.--	18.20	.--	18.20	.do.
152	Mathur	Kere	0.10	.--	0.40	1.00	1.60	1.5:.1	1:.1.5	1.00	2.00	100	Nw	.--	.--	.--	.--	.--	.--	.--	11.30	.--	11.30	.do.
153	Kothur	Kothur kere	0.20	.--	0.16	0.50	.--	1.5:.1	2:.1	1.00	3.30	.--	NW	.--	.--	.--	.--	.--	.--	.--	13.70	.--	13.70	.do.
154	.do.	Sile kere	0.02	.--	0.16	0.50	1.10	1.5:.1	2:.1	0.90	4.20	.--	NW	.--	.--	.--	.--	.--	.--	.--	4.80	.--	4.80	.do.
155	.do.	Kere	0.01	.--	0.08	0.30	1.30	1.5:.1	2:.1	1.40	1.20	14.50	7.00	.--	.--	.--	.--	.--	.--	.--	10.90	.--	10.90	.do.
156	Mathur	paisarikere	0.12	.--	0.62	1.20	1.60	1.5:.1	1:.1	1.40	1.20	14.50	7.00	.--	.--	.--	.--	.--	.--	.--	4.80	.--	4.80	.do.
157	.do.	.do	0.30	.--	1.16	1.60	1.25	1.5:.1	1:.1	1.30	2.40	12.00	NW	.--	.--	.--	.--	.--	.--	.--	13.30	.--	13.30	.do.
158	.do	.do	0.70	.--	0.14	1.00	1.25	1.5:.1	2:.1	1.00	3.60	75.00	NW	.--	.--	.--	.--	.--	.--	.--	18.60	.--	18.60	.do.
159	Kirgoor	Pyasarikere	0.30	.--	0.32	1.50	1.60	1:.1	1.5:.1	1.00	3.30	80.00	NW	.--	.--	.--	.--	.--	.--	.--	18.60	.--	18.60	.do.
160	Balaji	Kuppanallikere	0.25	.--	0.45	2.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	9.70	.--	9.70	.do.
161	.do.	Naik kere	0.15	.--	0.40	1.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.20	.--	5.20	.do.
162	.do.	Kere	0.35	.--	6.50	3.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	13.10	.--	13.10	.do.
163	Nidugumba	Nammanbuligen kere	0.15	.--	0.40	2.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	11.70	.--	11.70	.do.
164	Chiniwara	Emmadukere	0.10	.--	0.40	1.00	1.80	1:.1	1:.1	0.30	2.50	95.00	NW	.--	.--	.--	.--	.--	.--	.--	6.00	.--	6.00	.do.
165	Begoor	Urukere	0.10	.--	0.40	1.00	1.40	1:.1	1:.1	1.25	3.50	55.00	NW	.--	.--	.--	.--	.--	.--	.--	6.80	.--	6.80	.do.
166	.do.	Bakaoabajere	0.10	.--	0.40	1.00	1.10	1:.1	1:.1	1.00	1.00	80.00	NW	.--	.--	.--	.--	.--	.--	.--	15.30	.--	15.30	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
167	Kirgoor	Mahadevarakere	0.45	.--	1.10	1.00	1.00	1.5:.1	1.5:.1	0.90	1.80	.--	NW	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
168	.do.	Backinada kere	0.12	.--	0.10	0.15	1.30	1:.1	1.5:.1	1.00	2.00	70.00	NW	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
169	Chicksudlur	Thithimathi kere	0.10	.--	0.80	1.00	1.50	1.5:.1	1:.1	1.20	7.00	145.00	NW	.--	.--	.--	.--	.--	.--	.--	5.20	.--	5.20	.do.
170	Kothur	Badrakalikere	10.10	.--	0.80	1.00	1.50	1.5:.1	1:.1	1.10	1.k50	.--	NW	,.--	.--	.--	.--	.--	.--	.--	19.00		19.00	.do.
171	Chicksudlur	Maonikere	.k57	.--	1.00	5.00	1.50	1.5:.1	2:.1	1.20	8.00	168.00	NW	.--	.--	.--	.--	.--	.--	.--	15.20	.--	15.20	.do.
172	.do	Devarakere	0.06	.--	0.12	0.40	0.80	1:.1	1:.1	1.20	4.20	.--	NW	,.--	.--	.--	.--	.--	.--	.--	11.30	.--	11.30	.do.
173	.do.	Pyasarikere	0.05	.--	0.12	0.40	0.90	1.5:.1	1:.1	0.90	4.20	.--	NW	.--	.--	.--	.--	.--	.--	.--	12.50	.--	12.50	.do.
174	Nidugumba	Nagappanakere	0.30	.--	1.00	5.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	13,30	.--	13.30	.do.
175	Kondangeri	Kere	0.01	.--	0.40	1.00	1.05	1:.2	1.5:.1	0.50	2.00	83.00	NW	.--	.--	.--	.--	.--	.--	.--	19.00	.--	19.00	.do.
176	.do.	Kere	0.05	.--	0.20	0.50	1.00	1:.1	1:.1	1.50	1.50	75.00	NW	.--	.--	.--	.--	.--	.--	.--	4.40	.--	4.40	.do.
177	Konageri	Jammakere	0.10	.--	0.40	0.10	1.05	1:.1	1:1.:5	1.40	2.00	95.00	NW	.--	.--	.--	.--	.--	.--	.--	12.90	.--	12.90	.do.
178	.do	Ottukere	0.20	.--	0.20	2.00	.--	1:.1	1:.2	1.20	1.50	110.00	NW	.--	.--	.--	.--	.--	.--	.--	14.50	.--	14.50	.do.
179	Thuchamakeri	Mahadevarakere	0.31	.--	0.24	2.00	1.50	1.5:.1	1.5:.1	1.00	4.00	122.00	NW	.--	.--	.--	.--	.--	.--	.--	10.20	.--	10.20	.do.
180	Konajageri	Ottukere	0.05	.--	0.20	0.50	1.50	1.1	1:.5	2.00	78.00	NW	.--	.--	.--	.--	.--	.--	.--	.--	15.70	.--	15.70	.do.
181	Thuchamakeri	Kere	0.07	.--	0.18	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.20	.--	5.20	.do.
182	Chikkamandur	Kere	0.10	.--	0.12	0.70	1.30	1.5:.1	1.5:.1	1.40	.--	NW	.--	.--.--	.--.--	.--.--	.--.--	.--.--	.--.--	.--.--	13.70	.--	13.70	.do.
183	.do	.do	0.10	.--	0.12	0.70	1.40	1.5:.1	1.5:.1	1.00	1.20	NW	.--	.--	.--	.--	.--	.--	.--	.--	4.80	.--	4.80	.do.
184	.do	.do	0.10	.--	0.70	1.20	1.5:.1	1.5:.1	1	2.80	.--	NW	.--	.--	.--	.--	.--	.--	.--	.--	4.40	.--	4.40	.do.
185	.do	Bettakurubarakere	0.26	.--	0.32	1.50	1.50	1.5:.1	1.5:.1	1.20	4.50	NW	.--	.--	.--	.--	.--	.--	.--	.--	14.10	.--	14.10	.do.
186	.do	Kere	0.10	.--	0.12	0.70	1.20	1.5:.1	12:.1	1.30	4.10	NW	.--	.--	.--	.--	.--	.--	.--	.--	12.50	.--	12.50	.do.
187	.do	Achunayakanakere	0.10	.--	0.48	1.50	1.00	1.5:.1	1:.1	1.20	3.80	.--	NW	.--	.--	.--	.--	.--	.--	.--	11.70	.--	17.00	.do.
188	Nadikeri	Kere	0.08	.--	0.30	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.20	.--	14.20	.do.
189	.do	Akkikere	0.10	.--	0.50	2.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
190	.do	Kalammanakere	0.12	.--	0.63	1.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	11.70	.--	11.70	.do.
191	.do	Agurudakere	0.09	.--	0.45	1.60	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	17.40	.--	17.40	.do.
192	Chikkamandur	Kere	0.12	0.6	1.50	1.50	1.5:.1	1.5:.1	1.3	5.00	.--	.--	Nw	.--	.--	.--	.--	.--	.--	.--	6.00	.--	6.00	.do.
193	Mugutageri	Kalikere	0.01	.--	0.10	0.50	1.50	1.5:.1	1.5:.1	1.50	6.00	.--	NW	.--	.--	.--	.--	.--	.--	.--	15.70	.--	15.70	.do.
194	.do	Kere	0.10	.--	0.20	0.50	1.50	1.5:.1	2:.1	1.40	8.50	.--	NW	.--	.--	.--	.--	.--	.--	.--	9.70	.--	9.70	.do.
195	.do	Achunayakanakere	0.01	.--	0.40	0.01	1.40	1.5:.1	1:.1	1.40	4.00	.--	NW	.--	.--	.--	.--	.--	.--	.--	4.40	.--	4.40	.do.
196	.do	Kottukere	0.10	.--	0.40	1.00	1.40	1.5:.1	1:.1	1.60	5.00	.--	NW	.--	.--	.--	.--	.--	.--	.--	9.30	.--	9.30	.do.
197	Bagoor	Kanchikere	0.10	.--	0.40	1.00	1.12	1.5:.1	1:.1	1.50	2.50	45.00	NW	.--	.--	.--	.--	.--	.--	.--	9.30	.--	9.30	.do.
198	.do	Machidevarakere	0.10	.--	0.40	1.00	.--	1.5:.1	2:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.50	.--	12.50	.do.
199	.do	Athurkere	0.10	.--	0.40	1.00	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.60	.--	5.60	.do.
200	.do	Kundakere	0.10	.--	0.40	1.00	.--	1.5:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	4.00	.--	4.00	.do.
201	Hudikeri	Ottukere	0.10	--	0.40	1.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.10	.--	10.10	.do.
202	.do	Mohinikere	0.15	.--	0.52	1.40	.--	1.5:.1	2:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	6.40	.--	6.40	.do.
203	.do	Kere	0.10	.--	0.10	1.00	.--	1.5:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	4.40	.---	4.40	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
204	.do	Ottukere	0.15	.--	0.60	2.00	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	4.80	.--	4.80	.do.
205	.do	Ottukere	0.12	.--	0.48	1.50	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	7.20	.--	7.20	.do.
206	.do	Kere	0.10	.--	0.40	1.00	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.90	.--	10.90	.do.
207	Hysodlur	.do	0.30	.--	0.24	1.00	1.00	1:.2	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
208	.do	Kere	0.10	.--	0.04	1.00	1.00	1:.1	1:.1	1.00	0.95	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
209	Mugutageri	Devarakere	0.15	.--	0.40	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--
210	.do	Mahadevarakere	0.20	.--	0.10	0.30	1.40	1.5:.1	2:.1	1.10	7.00	.--	NW	.--	.--	.--	.--	.--	.--	.--	4.80	.--	4.80	.do.
211	Balyamandur	Mullayanakunthakere	0.25	.--	0.40	1.00	1.50	1.5:.1	1.5:.1	1.30	4.00	1.76	NW	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
212	.do	Pyasarikere	0.20	.--	0.10	0.30	1.50	1.5:1.	2:.1	1.40	4.50	.--	NW	.--	.--	.--	.--	.--	.--	.--	7.20	.--	7.20	.do.
213	.do	Kere	0.20	.--	0.10	0.30	1.40	1.5:.1	2:.1	1.10	7.00	.--	Nw	.--	.--	.--	.--	.--	.--	.--	19.40	.--	19.40	.do.
214	Kottageri	Kumaradevarakere	0.30	.--	1.00	5.00	1.50	1.5:.1	1.5:.1	0.50	.--	.--	Flush escape	.--	.--	.--	.--	.--	.--	.--	7.20	.--	7.20	.do.
215	.do	Pyasarikere	0.30	.--	1.00	5.00	1.50	1.5:.1	1.5:.1	0.60	.--	.--	Flush escape	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
216	.do	.do	0.30	.--	1.00	5.00	1.5:.1	1.5:.1	0.6	.--	.--	.--	Flush escape	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
217	.do	Aiyappadevarakere	0.10	.--	1.20	3.20	1.80	2.1	1.5:.1	0.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.10	.--	14.10	.do.
218	Balele	Betarayanakere	0.80	.--	0.90	1.90	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.90	.--	12.90	.do.
219	Devanur	Turuvekere	0.12	.--	1.00	2.50	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	7.60	.--	7.60	.do.
220	Dhanugala	Pyasarikere	0.12	.--	1.00	2.50	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	13.30	.--	13.30	.do.
221	.do	.do	0.10	.--	1.30	2.60	2.60	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.50	.--	10.50	.do.
222	Mayamudi	Kere	0.10	.--	1.20	2.80	3.50	1.5:.1	1:.1	0.60	1.50	35.00	NW	.--	.--	.--	.--	1970	1.55	.--	10.10	.--	10.10	.do.
223	.do	Pyasarikere	0.10	.--	1.20	2.80	3.50	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.50	.--	10.50	.do.
224	Nalkeri	publikere	0.60	.--	1.30	2.60	.--	1.5:.1	1:.2	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.80	.--	12,80	.do.
225	Hebbala	Ontyiangadi kere	0.60	.--	0.80	3.00	1.00	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	13.70	.--	13.70	.do.
226	Bhadragola	Kere	0.50	.--	0.50	2.50	.--	1.5:.1	2:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.50	.--	12.50	.do.
227	.do	.do	0.20	.--	0.30	1.00	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	4.40	.--	4.40	.do.
228	.do	Bommanahalli	0.50	.--	1.60	3.50	.--	1.5:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.60	.--	5.60	.do.
229	.do	Kere	0.04	.--	0.80	2.00	.--	1:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
230	Nokya	Thithimathikere	0.40	.--	0.80	2.00	.--	1:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.10	.--	8.10	.do.
231	.do	.do	0.80	.--	1.40	6.00	.--	1:.1	2:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	7.60	.--	7.60	.do.
232	.do	Maruekere	0.40	.--	0.80	2.00	.--	1.5:.1	2.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	17.00	.--	17.00	.do.
233	.do	Pyasarikere	0.60	.--	1.20	3.50	.--	1:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	8.50	.--	8.50	.do.
234	.do	Karadikoppal kere	0.60	.--	1.20	3.50	1.50	1.5;.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.60	.--	5.60	.do.
235	Siddapur	kere	0.50	.--	1.00	2.00	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.50	.--	10.50	.do.
236	Nokya	Jodukere	0.15	.--	0.60	1.50	.--	1.5;.1	2:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	14.10	.--	14.10	.do.
237	Siddapur	Anechowkurkere	0.30	.--	1.00	5.30	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	1967	.--	10.50	.--	10.50	.do.
238	.do	Notanakere	0.30	.--	1.00	5.00	.--	1.5:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	12.10	.--	12.10	.do.
239	Nallur	Pyasarikere	0.10	.--	1.00	2.00	.--	1:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	9.30	.--	9.30	.do.
240	.do	.do	0.10	.--	0.50	2.60	.--	1:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	5.40	.--	5.40	.do.
241	.do	Munjikere	0.40	.--	1.30	1.50	3.00	1.5;.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	16.20	.--	16.20	.do.
242	Bellur	Koladakere	0.30	.--	1.60	2.00	.--	1:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	20.20	.--	20.20	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
243	.do	Aiyappadevarakere	0.80	.--	1.20	4.00	.--	1:.1	1.5:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.10	.--	10.10	.do.
244	Biruga	Kere	0.01	.--	0.04	2.00	1.20	1:.1	1:.1	0.60	3.00	80.00	.--	60.00	1.00	.--	0.80	60.69	0.08	.--	0.10	.--	0.10	.do.
245	Srimangala	Krishna devarakere	0.01	.--	0.11	1.00	1.50	1:.1	1:.1	0.50	2.00	6.00	Broad rested	65.00	0.30	.--	0.75	97.98	0.04	.--	14.90	.--	14.90	.do.
246	Nemmale	Mahadevarakere	0.08	.--	0.10	0.10	0.90	2:.1	2:.1	0.50	2.00	60.00	95.00	0.40	.--	.--	1.10	1964	0.01	.--	10.90	.--	10.90	.do.
247	.do	Murgadevarakere	0.01	.--	0.10	0.95	0.50	2:.1	1.5:.1	0.35	2.00	30.00	.--	60.00	.--	.--	0.90	94.95	0.95	.--	4.80	.--	4.80	.do.
248	.do	Kere	0.49	.--	0.10	1.00	0.50	1:.1	2:.1	0.90	2.50	60.00	0.30	.--	1.20	1965	0.02	.--	.--	.--	.--	.--	.--	.do.
249	.do	Kere	0.10	.--	0.10	1.00	0.70	1.5;.1	1:.1	..--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--.--	.--	.do.
250	T,shettigeri	Kere	.--	.--	1.30	0.01	1.30	1:.1	1.5:.1	0.45	1.50	40.00	.--	70.00	0.40	.--	0.54	1974	0.04	.--	4.00	.--	4.00	.do.
251	.do	Gramakere	0.07	.--	0.10	0.92	1.50	1:.1	1.5:.1	0.30	1.00	30.00	.--	60.00	0.20	.--	0.55	75.90	0.08	.--	39.60	.--	39.60	.do.
252	.do	Kariyammanakere	0.07	.--	0.10	0.92	1.50	1:.1	1.5:.1	0.30	2.00	30.00	.--	60.00	0.20	.--	0.55	75.90	0.08	.--	19.40	.--	19.40	.do.
253	Tavalageri	Kere	0.04	.--	0.12	1.04	1.20	1:.1	1:.1	0.25	2.00	20.00	.--	80.00	0.30	.--	0.60	1974	0.03	.--	8.90	.--	8.90	.do.
254	.do	.do	0.12	.--	0.25	1.10	0.60	1.5;.1	1.5:.1	10.50	2.00	50.00	.--	60.00	.--	0.60	0.80	0.80	1965	.--	8.90	.--	8.90	.do.
255	.do	Urukere	0.04	.--	0.21	1.00	0.50	1:.1	1:.1	0.60	2.00	40.00	.--	40.00	0.45	.--	0.70	1965.00	.--	.--	18.00	.--	18.00	.do.
256	Bilur	Kere	0.01	.--	0.22	2.40	1.80	1:.1	1:.1	0.60	2.00	60.00	.--	60.00	0.50	.--	0.85	25.00	0.12	.--	8.50	.--	8.50	.do.
257	Tavalageri	Bhagavathidevarakere	0.06	.--	0.22	2.15	1.80	1:.1	1:.1	0.60	2.00	60.00	.--	65.00	0.50	.--	0.85	95.00	0.12	.--	17.80	.--	17.80	.do.
258	Kumatur	Pyasarikere	0.01	.--	0.20	1.38	1.80	1:.1	1:.1	0.50	3.00	50.00	.--	100.00	.--	.--	2.00	95.60	0.10	.--	17.60	.--	17.60	.do.
259	.do	.do	0.02	.--	0.10	1.00	2.40	1:.1	1.5:.1	0.75	3.00	40.00	.--	50.00	.--	0.50	1.50	74.95	0.08	.--	20.30	.--	20.30	.do.
260	Nadikeri	Kotyakere	0.01	.--	0.02	1.57	1.50	1:.1	1.5:.1	0.90	3.00	60.00	.--	60.00	.--	1.20	76.75	0.10	.--	.--	7.40	.--	7.60	.do.
261	Kutta	Kere	0.01	.--	0.14	0.13	1.80	1:.1	1.5:.1	0.60	3.00	60.00	.--	150.00	0.90	.--	0.80	76.77	0.10	.--	11.70	.--	11.70	.do.
262	Badaga	Kere	0.01	--	0.20	2.00	1.90	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	10.90	.--	10.90	.do.
263	Birunani	Birunani	0.10	.--	0.15	1.70	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	6.00	.--	6.00	.do.
264	Mugutageri	Malakkikere	0.10	.--	0.24	0.70	1.50	1:.1	2:.1	1.60	9.00	.--	NW	.--	.--	.--	.--	.--	.--	.--	31.60	.--	31.60	.do.
265	Bilur	Devarakere	0.35	.--	0.70	0.85	2.10	1:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	21.80	.--	21.80	.do.
266	Arvothoklu	Kanonikere	0.65	.--	0.60	1.50	1.60	1:.1	1:.1	1.50	8.00	1.40	NW	.--	.--	.--	.--	.--	.--	.--	24.30	.--	24.30	.do.
267	Mugutageri	Pyasarikere	0.01	.--	0.10	0.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	21.00	.--	21.00	.do.
268	Hudoor	paisarikere	0.10	.--	0.40	1.00	1.50	2:.1	1.5:.1	1.60	1.30	1.05	NW	.--	.--	.--	.--	.--	.--	.--	10.00	.--	10.00	.do.
269	.do	.do	0.45	.--	0.60	2.00	1.50	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	29,50	.--	29.50	.do.
270	Halligattu	Aiyappadevarakere	0.21	.--	0.73	1.50	.--	1.5;.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	23.00	.--	23.00	.do.
271	Kothur	Mahadevarakere	0.10	.--	0.20	0.50	1.50	1.5:.1	2:.1	1.40	90.00	.--	NW	.--	.--	.--	.--	.--	.--	.--	24.30	.--	24.30	.do.
272	.do	Neerudevarakere	0.17	.--	0.50	1.00	1.00	1.5:.1	1.5:.1	0.90	1.30	25.00	NW	.--	.--	.--	.--	.--	.--	.--	28.30	.--	28.30	.do.
273	Mathur	Kere	0.02	.--	0.10	0.10	1.25	1.5:.1	1.5:.1	1.00	3.50	115.00	NW	.--	.--	.--	.--	.--	.--	.--	27.90	.--	27.90	.do.
274	Nidugumba	Padmini kere	0.30	.--	1.00	5.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	24.30	.--	24.30	.do.
275	.do	Kere	0.30	.--	1.00	5.00	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	24.30	.--	24.30	.do.
276	Kirgoor	Pyasarikere	0.30	`.--	0.32	1.50	1.60	1:.1	1.5:.1	1.30	2.00	80.00	NW	.--	.--	.--	.--	.--	.--	.--	29.10	.--	29.10	.do.
277	Kanur	Malanikere	0.05	.--	0.12	0.40	0.80	1:.1	1:.1	1.20	4.90	.--	NW	.--	.--	.--	.--	.--	.--	.--	32.00	.--	32.00	.do.
278	Kirgur	Madakere	0.45	.--	0.10	1.00	1.5:.1	1.5:.1	0.9	1.80	25.00	.--	NW	.--	.--	.--	.--	;--	.--	.--	28.70	.--	28.70	.do.
279	Chikkasodlur	Ganigarakere	0.05	.--	0.12	0.40	0.90	1.5:.1	1:.1	1.20	4.00	1.21	NW	.--	.--	.--	.--	.--	.--	.--	21.00	.--	21.00	.do.
280	Nidugumba	Muttukere	0.10	.--	0.50	1.00	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	25.90	.--	25.90	.do.

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25
281	Thuchamakeri	Kumudakere	0.40	.--	0.65	1.20	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	23.00	.--	23.00	.do.
282	Hudikeri	Kere	0.23	.--	0.10	0.90	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	23.00	.--	23.00	.do.
283	Chikkandur	.do	0.40	.--	0.95	2.00	.--	1.5:.1	2:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	31.60	.--	31.60	.do.
284	Thuchamakeri	Thawarekere	0.35	.--	0.70	1.70	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	34.00	.--	34.00	.do.
285	Harihara	Kere	0.20	.--	0.45	1.30	.--	1.5:.1	1:.1	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	32.40	.--	32.40	.do.
286	Kothur	Sulekere	0.02	.--	0.16	0.50	1.50	1.5:.1	2:.1	1.00	2.00	9.00	.--	Nw	.--	.--	.--	.--	.--	.--	23.50	.--	23.50	.do.
287	Nittur	Oddaramadu	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	38.00	.--	38.00	.do.
288	Tavalageri	Honnukere	0.10	.--	0.50	2.00	1.30	1.5:.1	1:.1	0.80	1.50	.--	.--	.--	.--	.--	.--	.--	.--	.--	21.00	.--	21.00	.do.
289	Bilur	Kattekere	0.15	.--	1.50	4.00	1.20	1.5:.1	1.5:.1	10.90	2.00	1.20	.--	Nw	.--	.--	.--	.--	.--	.--	33.20	`.--	33.20	.do.
290	Mugutageri	Igguthappadevara kere	0.15	.--	1.50	4.00	1.20	1.5:.1	1.5:.1	0.90	2.00	1.30	NW	.--	.--	.--	.--	.--	.--	.--	45.70	.--	45.70	.do.
291	Devanur	Palangala tank	0.40	.--	5.00	1.25	3.00	1.5:.1	1:.1	0.80	9.00	1.50	NW	.--	.--	.--	.--	1970	.--	.--	50.60	.--	50.60	.do.
292	.do	Bettatri tank	0.20	.--	0.90	2.00	2.00	1.5:.1	1:.1	2:.2	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	83.00	.--	83.00	.do.
293	Kunda	Pyasarikere	0.22	.--	1.20	1.45	3.20	1.5;.1	1:.1	0.10	.--	.--	.--	.--	.--	.--	.--	.--	.--	.--	163.60	.--	163.60	.do.
	Total:-																				**5171.6**	**.--**	**5224**	